



SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completi on Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved final Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks	
	Package No : U	R-9. Rehabilitation of Bagan Para Road by DBC (Part-A). from Sakra Tala More to Poura college more via Isla m Para more(Ch 00-850.00m),(Part-B) from Alamdanga (R&H) Road to Old Graveyard More (Ch 00-350.00m)& by cc, (Part-C) from Bagan Para Old Graveyard Link Road at Ch 300.00m to Islam Para Pump More (Ch 00-250.00M) (Part-D) from.Bagan Para Old Graveyard Link Road at Ch.00-300.00m Bakka More to Poura College Road (Ch00-150.00m)	1600.00	SKN Joint Venture, Boro Bazar, Ci	4349657.49	4609510.19		26.05.16			0%	35%	0.000	727597.64	Carpeting work stop due to rainy season	
		R-10. Rehabilitation of Road by DBC (Part-A) from Vimrullah Old Masjid Para Asadul More to New Jalkhana at Vimrullah(Ch.00-470.00m), (Part-B) from Old Masjid Para Link Road Indhara More to R & H High Way (Ch.00-250.00m),	720.00		1144320.89	1212389.76								0.00	10057.00	
		R-11. Rehabilitation of Road by DBC from Govt. Primary School More to Moshal More at Hajrahati (Ch.00-500.00m).	500.00	1568096.62	1660317.00			24.05.16		26.5.16	0%	100%	0.00	10057.00		
		R-12. Rehabilition of Road by DBC from Kulchara Brick Field More to Digri Domchara Road at Digri (Ch.00-1750.00m).	1750.00	3526023.41	3736727.80								0.00	10057.00		
		R-13. Rehabilitation of Road by DBC from Islam Para More to Poshu-hat More at Islam Para. (Ch.00-1300.00m).	1300.00	2788104.61	2954450.8				26.05.16	15.6.16	0%	100%	0	2583519.89	work Complete	
		R-14. Rehabilitation of Road by DBC (Part-A) from Jhinadah Bus-Stand to Satgari Puraton Para Bot Tola More Via School More(Ch.00-1800.00m), (Part-B) Rehabilitation of Eatim Khana Road (Ch.00-480.00m).	2280.00	5311947.17	5628181.39				5.6.16			0%	10%	0.00	699097.00	work in progress
		R-15. Rehabilitation of Bagan Para Road by DBC (Part-A) from Bagan Para Main Road R&H Alamdanga Road to Sakra Tala More (Ch.00-300.00m) & by CC (Part-B) from Bagan Para road at Ch.100.00m to North Side Old Graveyard Road (Ch.00-270.00m), by DBC (Part-C) from Bagan Para road at Ch.200.00m to North Side Old Graveyard Road (Ch.00-250.00m)	820.00	1868707.86	1980092.81				10.6.16			0%	30%	0.00	642422.00	
		Lot -2 Drain														
		D-7. Construction of RCC Drain from Alamdanga Road-Old graveyard Link Road Bakka More to Poura College Road (Ch.00-150m)	150.00	1150490.11	1242226.11			08.05.2016			22.09.16	0%	100%	826242.95	826242.95	completed
		D-8. Construction of RCC Drain from Vimrullah Old Mosque Para Asadul More to New Jalkhana at Vimrullah (Ch.00-470m)	470.00	4392085.69	4746650.01							25%	25%			work in progress


int Venture, Boro Bazar, Chuadanga

16.05.2017

SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completi on Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved final Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks	
		D-9. Construction of RCC Drain from Thana Road Moholdar Godwon to Mathavanga River at Puraton Hospital (Ch.00-155m)	155.00	SKN JO	1586155.74	1710788.46		26.09.16			80%	85%			work is in progress	
		D-10. Construction of RCC Drain From Belgasi Rail Gate More to Dokkhin Hospital Para More at Dokkhin Hospital Para (Ch.00-500m)	500.00		3670064.14	3958700.65		22.10.16			20%	20%			work is in progress	
		D-11. Construction of RCC Drain from Farm-Para Main Drain to R&H Road Bridge Scale at Jhenaidha Bus Stand Para (Ch.00-930m)	930.00		18205932.90	19748309		4.6.16			25%	65%	1787100.00	8495888.07	work is in progress	
		Lot-2:MF-Street Light														
		MF-1. Improvement of Street Light for Security Pourpose of Urban Dewelers from Kulchara Vata More to Digri MuslimPara More via Digri Solgari More , Word No.-07 (Ch 00-2500m)	2500.00		2724573.22	2397642.30										
		MF-2. Improvement of Street Light for Security Pourpose of Urban Dewelers from Taltola Golap More to Hajrahati Salam More at tal-tola & Hajrahati , Word No-06(Ch 00-1400m)	1400.00		4631454.22	4023950.30										
		Total Lot-2			62168782.19	65183949.33							2613342.95	14179505.00		
		Grand Total Lot-1+Lot-2			122435285.63	128460455.27							7917209.12	19483371.17		


01.11.2016
Sushanta Kumar Mallick
Municipal Engineer-9
Chuadanga Pourashava.
UGHP-II


01.11.2016
MD. AYUB ALI BISWAS
EXECUTIVE ENGINEER
CHUADANGA PAURASHAVA


Md. Obydur Rashid Chawdhury
Mayor
Chuadanga Paurashava.