




SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contract or	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completi on Date	Actual Contract Completi on Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved final Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
-III-I/CHUA/UT+DR/01/2015		D-1. Construction of Eidgah road RC drain (Part-A) from Gov.Collage (R&H)Road Eidga More to Belgachi rail gate via Hospital Road Poura Eidga & Upazala Godawn(Ch.00-1100.00m); (Part- B) From ch 100m Part-C to Poura Eidga 1 no gate (Ch00-.340.00m),(Part-C)from Eidgah roat at ch 400.00m to East Side Rail Line 3-Khamba More via H/O Dalim(Ch.00-410.00m), (Part-D) from Eidgah Road at ch. 500.00m to Hospital road Upozilla More (ch 00-270.00m)	2120.00	SKN Joint Venture, Boro Bazar, Chuadanga	21256761.87	22336279.16	08.05.2016	05.12.16	16.05.2017		15%	85%	4285589.51	4285589.51	work in progress
		D-2. Construction of RCC Drain from Shoid Abul Kasham(R&H) Road to Poura Town Ball field East side to Kobori Road Dist Agriculture office at Aram Para(Ch00-478.00m	478.00		4043299.16	4249729.20		05.12.16			20%	80%	980216.62	980216.62	work in progress
		D-3. Construction of Brick Drain From Feroj Road to Buzrukgorori Madrasha at Buzrukgorori.(Ch.00-145.00m)	145.00		778616.86	821909.98									
		D-4. Construction of RCC Drain From Gajon-tola More to Golap More Via Tatul-tola More at Taltala(Ch00-515.00m & 2 Nos Cross drain.	515.00		3403024.01	3580896.69		17.05.16			0%	95%	497509.79	3319205.32	work in progress
		D-5. Construction of RCC Drain Bagan Para Main Road at Ch.100.00m to North Side Old Graveyard Road, Under Chuadanga Pourashava.(Ch.00-270.00m)	270.00		2046441.87	2152222.14		19.08.16			0%	100%	405360.98	2017695.27	
		D-6. Construction of RCC Drain from back side of Pourashava near Shajan Member More to Shakhra Tola Nore(Ch 00-370.00m)	370.00		3003357.30	3158109.14		10.10.16			3%	98%	2683448.08	2683448.08	
		Total Lot-1			60266503.44	63276505.94							17570276.23	22874142.40	
		Lot-2 Road													
		R-8. Rehabilitation of Road by DBC (Part-A). from BADC More R&H Road to Proposed By-Pass road Coloni Para More Via Old Stadium & Rail Station at firm para(Ch.00-1300.00m),(Part-B).from main Road.	1505.00		5257166.04	5574012.17		10.08.16		40%	70%	1422964.00	1597530.45	work in progress	

SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contract or	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completi on Date	Actual Contract Completi on Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved final Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks		
	Package No : UGIIIF	R-9. Rehabilitation of Bagan Para Road by DBC (Part-A). from Sakra Tala More to Poura college more via Isla m Para more(Ch 00-850.00m),(Part-B) from Alamdanga (R&H) Road to Old Graveyard More (Ch 00-350.00m)& by cc, (Part-C) from Bagan Para Old Graveyard Link Road at Ch 300.00m to Islam Para Pump More (Ch 00-250.00M) (Part-D) from.Bagan Para Old Graveyard Link Road at Ch.00-300.00m Bakka More to Poura College Road (Ch00-150.00m)	1600.00	SKN Joint Venture, Boro Bazar, Chuadanga	4349657.49	4609510.19	08.05.2016	26.05.16	16.05.2017		30%	80%	903460.260	1631057.90	WBM work in Progress		
		R-10. Rehabilitation of Road by DBC (Part-A) from Vimrullah Old Mosjid Para Asadul More to New Jaikhana at Vimrullah(Ch.00-470.00m), (Part-B) from Old Mosjid Para Link Road Indhara More to R & H High Way (Ch.00-250.00m),	720.00		1144320.89	1212389.76					0.00	10057.00					
		R-11. Rehabilitation of Road by DBC from Govt. Primary School More to Moshal More at Hajrahati (Ch.00-500.00m).	500.00	SKN Joint Venture, Boro Bazar, Chuadanga	1568096.62	1660317.00		24.05.16		26.5.16	0%	100%	0.00	10057.00			
		R-12. Rehabilition of Road by DBC from Kulchara Brick Field More to Digri Domchara Road at Digri (Ch.00-1750.00m).	1750.00		3526023.41	3736727.80		15.12.16		19.12.16	100%	100%	0.00	10057.00			
		R-13. Rehabilitation of Road by DBC from Islam Para More to Poshu-hat More at Islam Para. (Ch.00-1300.00m).	1300.00		2788104.61	2954450.8		26.05.16		15.6.16	0%	100%	0	2583519.89			
		R-14. Rehabilitation of Road by DBC (Part-A) from Jhinadah Bus-Stand to Satgari Puraton Para Bot Tola More Via School More(Ch.00-1800.00m), (Part-B) Rehabilitation of Eatim Khana Road (Ch.00-480.00m).	2280.00	SKN Joint Venture, Boro Bazar, Chuadanga	5311947.17	5628181.39		5.6.16					30%	40%	0.00	699097.00	work in progress
		R-15. Rehabilitation of Bagan Para Road by DBC (Part-A) from Bagan Para Main Road R&H Alamdanga Road to Sakra Tala More (Ch.00-300.00m) & by CC (Part-B) from Bagan Para road at Ch.100.00m to North Side Old Graveyard Road (Ch.00-270.00m), by DBC (Part-C) from Bagan Para road at Ch.200.00m to North Side Old Graveyard Road (Ch.00-250.00m)	820.00		1868707.86	1980092.81		10.6.16					30%	60%	0.00	642422.00	work in progress
		Lot -2 Drain															
		D-7. Construction of RCC Drain from Alamdanga Road-Old graveyard Link Road Bakka More to Poura College Road (Ch.00-150m)	150.00		1150490.11	1242226.11		18.08.16		22.09.16	0%	100%	274074.98	1100317.93			

SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contract or	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completi on Date	Actual Contract Completi on Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved final Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
		D-8. Construction of RCC Drain from Vimrullah Old Mosque Para Asadul More to New Jalkhana at Vimrullah (Ch.00-470m)	470.00		4392085.69	4746650.01		24.10.16			10%	95%	2683328.67	2683328.67	work in progress
		D-9. Construction of RCC Drain from Thana Road Moholdar Godwon to Mathavanga River at Puraton Hospital (Ch.00-155m)	155.00		1586155.74	1710788.46		26.09.16			0%	90%	1164169.81	1164169.81	work is in progress
		D-10. Construction of RCC Drain From Belgasi Rail Gate More to Dokkhin Hospital Para More at Dokkhin Hospital Para (Ch.00-500m)	500.00		3670064.14	3958700.65		22.10.16		22.12.16	5%	100%	2179216.21	2179216.21	
		D-11. Construction of RCC Drain from Farm-Para Main Drain to R&H Road Bridge Scale at Jhenaidha Bus Stand Para (Ch.00-930m)	930.00		18205932.90	19748309		4.6.16		25.01.17	10%	100%	2218625.14	10714513.21	
		Lot-2:MF-Street Light													
		MF-1. Improvement of Street Light for Security Pourpose of Urban Dewelers from Kulchara Vata More to Digri MuslimPara More via Digri Solgari More , Word No.-07 (Ch 00-2500m)	2500.00		2724573.22	2397642.30									
		MF-2. Improvement of Street Light for Security Pourpose of Urban Dewelers from Taltola Golap More to Hajrahati Salam More at tal-tola & Hajrahati , Word No-06(Ch 00-1400m)	1400.00		4631454.22	4023950.30									
		Total Lot-2			62168782.19	65183949.33							10845839.07	25025344.07	
		Grand Total Lot-1+Lot-2			122435285.63	128460455.27							28416115.30	47899486.47	


 01.03.17
 Sushanta Kumar Mallick
 Municipal Engineer-9
 Chuadanga Pourashava.
 UGHP-III


 01.03.2017
 MD. AYUB ALI BISWAS
 EXECUTIVE ENGINEER
 CHUADANGA PAURASHAVA.


 Mayor
 Chudanga Pourashava