



SI No.	Package No	Name of Schemes	Length/Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
CHUA/UT+DR/01/2015	D-1. Construction of Eidgah road RC drain (Part-A) from Gov.Collage (R&H)Road Eidga More to Belgachi rail gate via Hospital Road Poura Eidga & Upazala Godawn(Ch.00-1100.00m); (Part- B) From ch 100m Part-C to Poura Eidga 1 no gate (Ch00-.340.00m),(Part-C)from Eidgah roat at ch 400.00m to East Side Rail Line 3-Khamba More via H/O Dalim(Ch.00-410.00m), (Part-D) from Eidgah Road at ch. 500.00m to Hospital road Upozilla More (ch 00-270.00m)	2120.00	SKN Joint Venture, Boro Bazar, Chuadanga	21256761.87	22336279.16	08.05.2016	05.12.16	16.05.2017	10.05.17	0%	100%	9527947.27	13813536.78		
		D-2. Construction of RCC Drain from Shoid Abul Kasham(R&H) Road to Poura Town Ball field East side to Kobori Road Dist Agriculture office at Aram Para(Ch00-478.00m		478.00	4043299.16		4249729.20		05.12.16	06.05.17	0%	100%	548315.10	1528531.72	
		D-3. Construction of Brick Drain From Feroj Road to Buzrukgori Madrasha at Buzrukgori.(Ch.00-145.00m)		145.00	778616.86		821909.98		15.03.17	07.05.17	0%	100%	5000.00	5000.00	
		D-4. Construction of RCC Drain From Gajon-tola More to Golap More Via Tatul-tola More at Taltala(Ch00-515.00m & 2 Nos Cross drain.		515.00	3403024.01		3580896.69		17.05.16	08.05.17	0%	100%	0.00	3319205.32	
		D-5. Construction of RCC Drain Bagan Para Main Road at Ch.100.00m to North Side Old Graveyard Road, Under Chuadanga Pourashava.(Ch.00-270.00m)		270.00	2046441.87		2152222.14		19.08.16	17.10.16	0%	100%	286912.17	2304607.4	
		D-6. Construction of RCC Drain from back side of Pourashava near Shajan Member More to Shakhra Tola Nore( Ch 00-370.00m)		370.00	3003357.30		3158109.14		10.10.16	10.05.17	0%	100%	0.00	2683448.08	
		<b>Total Lot-1</b>			<b>60266503.44</b>		<b>63276505.94</b>						<b>13553291.36</b>	<b>36427433.76</b>	
	<b>Lot-2 Road</b>														
	R-8. Rehabilitation of Road by DBC (Part-A). from BADC More R&H Road to Proposed By-Pass road Coloni Para More Via Old Stadium & Rail Station at firm para(Ch.00-1300.00m),(Part-B).from main Road.	1505.00	Idanga	5257166.04	5574012.17		10.08.16		05.03.17	0%	100%	2209299.25	3806829.70		




SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		D-7. Construction of RCC Drain from Alamdanga Road-Old graveyard Link Road Bakka More to Poura College Road (Ch.00-150m)	150.00		1150490.11	1242226.11		18.08.16		22.09.16	0%	100%	0.00	1100317.93	
		D-8. Construction of RCC Drain from Vimrullah Old Mosque Para Asadul More to New Jalkhana at Vimrullah (Ch.00-470m)	470.00		4392085.69	4746650.01		24.10.16		15.05.07	0%	100%	2600340	5283668	
		D-9. Construction of RCC Drain from Thana Road Moholdar Godwon to Mathavanga River at Puraton Hospital (Ch.00-155m)	155.00		1586155.74	1710788.46		26.09.16		15.03.17	0%	100%	0.00	1164170	
		D-10. Construction of RCC Drain From Belgasi Rail Gate More to Dokkhin Hospital Para More at Dokkhin Hospital Para (Ch.00-500m)	500.00		3670064.14	3958700.65		22.10.16		22.12.16	0%	100%	760080.00	2939296.2	
		D-11. Construction of RCC Drain from Farm-Para Main Drain to R&H Road Bridge Scale at Jhenaidha Bus Stand Para (Ch.00-930m)	930.00		18205932.90	19748309		4.6.16		25.01.17	0%	100%	6076386.99	16790900.20	
		<b>Lot-2:MF-Street Light</b>													
		MF-1. Improvement of Street Light for Security Pourpose of Urban Dewelers from Kulchara Vata More to Digri MuslimPara More via Digri Solgari More , Word No.-07 (Ch 00-2500m)	2500.00		2724573.22	2397642.30		12.05.17		11.05.17	0%	100%			
		MF-2. Improvement of Street Light for Security Pourpose of Urban Dewelers from Taltola Golap More to Hajrahati Salam More at tal-tola & Hajrahati , Word No-06(Ch 00-1400m)	1400.00		4631454.22	4023950.30		10.05.17		14.05.17	0%	100%			
		<b>Total Lot-2</b>			<b>62168782.19</b>	<b>65183949.33</b>							18536729.66	43562073.73	
		<b>Grand Total Lot-1+Lot-2</b>			<b>122435285.63</b>	<b>128460455.27</b>							32090021.02	79989507.49	
		<b>Road component</b>													
		R-1: Rehabilitation of Feroj Road from Kedargang Bazar RHD Road to End of Poura Area (Near Brick feild) via Neela more by DBC (Ch.00-3400.00m)			15317630.39	14840296.366					0%	0%			


SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16			
	UGIIP-III-2/CHUA/UT+DR/01/2016	R-2: Rehabilitation of Road from Old Mosque Para Indra More to RHD Road New Jaikhana at Vimrullah by DBC (Ch.00-250m)		MT-DC-MRC IV, Dewan Bazar, Main Road, Naogaon.	677520.910	713060.575	04.06.2017		02.07.2018		0%	0%						
		R-3: Improvement of Road from Buzruk-gargori Eidga More to End of Poura Area up to Bangla Dari B.C Raod at Buzruk-gargori (Ch.00-1670m).			12680689.21	12499899.259								0%	0%			
		R-4: Rehabilitation of Road from A). Gulshan Para Road Kodom Tola More to Shanti Para Road (Ch.00-385.00m), B). Gulshan Para Road Kamal Mistry More to Shanti Para Road (Ch.00-355.00m), C). Ch.55.0m of Part-A (H/o Adv.Ashan) to Ch.45.0m of Part-B (H/o Kamrul Master) at Gulshan Para by C.C (Ch.00-179.00m).			5697339.59	5513340.578								0%	0%			
		R-5: Rehabilitation of Road from A). Feroj Road Mohila College more to By Pass Road Shaker Chatal more Via Kodom Tola (Bonani Para & Buddhiman Para More) (Ch.00-1900.00m), B). Feroj Road Afzal more to Near School more Via Bonani Para more at Polash Para (Ch.00-910.00m), C). Bonani Para Pond more to Brick Field more at Mohila College Para (Bonani Para & Buddhima Para) by DBC (Ch.00-90.00m)			8561106.86	9043652.696								0%	0%			
		R-6: Rehabilitation of Road from A). Kheyaghat Road Dr.Owahab more to Uambat Store more Via Akmal more at Hatkalugonj Para (Ch.00-550.00m), B). RHD Road Mahindra more to Rafik more at C&B Para by C.C (Ch.00-155.00m)			3713878.31	3596865.755								0%	0%			
		R-7: Rehabilitation of road from A). Hazi more to Biplob more via Kheya Ghat more & tower more (Ch.00-650.0m), B). Joarder more to Kheya Ghat more by DBC (Ch.00-205.0m)			2968468.56	3109228.277								0%	0%			
		<b>Road Total</b>			<b>49616633.83</b>	<b>49316343.506</b>												
		<b>Drain Component</b>																
		D-1: Construction of RCC Drain From A). Poura 1Nos water tank to Rojonigandha Road Near RHD Office via Feroj Road more (Ch.00-1000.00), B) Out fall drain Natun Bazar More to Mathavanga Riverat Kedarganj (Ch.00-70.00m With X-Drain=25.00m)			29450201.99	27021366.4									5%	10%		Work in Progress
		D-2: Construction of RCC Drain From A). RHD Road Side Near New Jaikhana to Mosque Main drain (Ch.00-500.00), B) Old Mosque Para Indhara More to RHD Road New Jaikhana (Ch.00-250m), C) Uttor Para H/o Mr.Anwar to RHD Road Near Mosque at Vimrullah (Ch.00-130m)			13329283.85	12168455.576									10%	25%		Work in Progress


SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		D-3: Construction of RCC Drain From A). Gulshan Para Road Kodom Tola More to Shanti Para Road (Ch.00-385.00m), B). Gulshan Para Road Kamal Mistry More to Shanti Para Road (Ch.00-355.00m), C). Ch.55.0m of Part-A (H/o Adv.Ashan) to Ch.45.0m of Part-B (H/o Kamrul Master) at Gulshan Para (Ch.00-179.00m)			5715107	5286210.983					0%	0%			
		D-4: Construction of RCC Drain From R & H Thana Road to Motaheer Mohila Hostel Road at Mukti Para (Ch.00-225.00)			1386678.80	1273297.794					0%	0%			
		D-5: Construction of RCC Drain From A). Mohila College Road Kodom Tola more to Pond more Via Bonani Para More (Ch.540-1300.00m), B). Feroj Road Afzal more to School more Via Bonani Para more at Polash Para (Ch.00-950.00m).			14847875.85	13862608.477					30%	65%			Work in Progress
		D-6: Construction of RCC Drain From A). Kheyaghat Road Dr.Owahab more to Umbat Store more Via Akmal more at Hatkalugonj Para (Ch.00-550.00m), B) RHD Road Mahindra More to Rafik more at C&B Para (Ch.00-155.00m)			4502519.77	4129015.557					15%	15%			Work in Progress
		D-7: Construction of RCC Drain From A). Hazi more to Biplob more via Kheya Ghat more & tower more (Ch.00-650.0m With X-drain7.00m), B). Joarder more to Kheya Ghat more (Ch.00-150.0m), C). Kheya Ghat more to Mathbhanga River at Hazrahate (Ch.07-77.0m With X-drain7.00m).			10300384.11	9490287.447					10%	35%			Work in Progress
		<b>Drain Total</b>			<b>79532051.37</b>	<b>73231242.235</b>									
		<b>Package Total</b>			<b>129148685.20</b>	<b>122547585.74</b>									
		<b>Road component</b>				122547585.75									
		R-1: Rehabilitation of Road From A). Nil Ratan Godown RHD Road to Amzad More (Ch.00-70.0m), B). RHD Road to Poshu Doctor More at Kedarganj Bazar by CC (Ch.00-70.00).			728730.09	702241.882					0%	0%			
		R-2: Rehabilitation of Rojonigandhaj Road from RHD Mosque to End of B.C Road via Fisheries Office at CMB Para by DBC (Ch.00-1050.00m).			3388342.07	3526921.895					0%	0%			
		R-3: Rehabilitation of Road from A) A.R Tower more to Shishu Swargo more by DBC (Ch.00-300.00m), B). Puja Tola more to Polash more by DBC (Ch.60-200.00m), C). Ranju more to Shishu Swargo more by DBC (Ch.00-350.00m), D). Meer more to Sodul more at Bazar & Master Para by C.C (Ch.00-160.00m).			3873336.10	3858805.92					0%	0%			

SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16				
	UGIIP-III-2/CHUA/UT+DR/02/2016	R-4: Rehabilitation of Road from A). Feroj Road Dhopa Gorto Para more to Adv.Rofiquil more Via Omar Master more (Ch.00-330.00m), B).Dhopa Gorto Para Road Omar Master more to Sobuj Para Road Moholdar more at Kedargonj by CC (Ch 00-90.00m).		MT-DC-MRC IV,Dewan Bazar, Main Road, Naogaon.	2243050.80	2171833.061	04.06.2017		02.07.2018		0%	0%							
		R-5: Rehabilitation of Road from A). Rail Bazar Police Fari more to Boro Masjid more Via Kaba more by DBC (Ch.00-500.00m), B).Kaba more to Rail Linel more by DBC (Ch.00-250.00m), C). Rail Gate more to Rail Para Graveyard at Rail Para By CC (Ch.00-250.00m).			4078847.77	4137009.357								0%	0%				
		R-6: Rehabilitation of Emergency Road from Public Health Office more to New Market more at Boro Bazar by CC (Ch.00-500.00m).			3117907.48	3052655.967								0%	0%				
		<b>Road Total</b>			<b>17430214.31</b>	<b>17449468.082</b>													
		<b>Drain Component</b>																	
		D-1: Construction of RCC Drain From A). Belgachi Rail Gate to School more via Hazi more at Belgachi (Ch.00-1150.0m with 2Nos. 7.0m X-drain), B). Belgachi Rail Gate to Colony Para more at Belgachi (Ch.00-514.0m with 2Nos. 7.0m X-drain).			22361485.70	20222616.191									0%	0%			
		D-2: Construction of RCC Drain From Mohila College more to Colony Para more via Munshi Para more & Neela more at Feroj Road (Ch.400-1700m, With X-drain-4Nos).			14869160.61	13521492.58									25%	40%			Work in Progress
		D-3: Construction of RCC Drain From A). Rojonigandha Road RHD Mosque to End of BC Road via Kolom More (Ch.00-880.00m), B) Rojonigandha Road Kolom More to Mathavanga River (Ch.00-170.00m and out fall drain 26.0m) C). Fisheries Office More to Kalu More (drain Ch.00-300.0m & X-drain 7.0m), D). Rojonigandha Road to Lal More at C&B Para (Ch.00-120.0m & X-drain 7.0m).			16358011.35	14870156.388									15%	30%			Work in Progress
		D-4: Construction of RCC Drain From Polas Para Road Cannel Culvert to Gov.Primary School More at Polas Para (Ch.00-554.0m, With X-drain-2Nos).			6150294.62	5572303.458									0%	0%			
		D-5: Construction of RCC Drain From A).Satgari more Nobogonga Khal to Hazrat Pond more (Ch.00-684.0m, with Out Fall 7.0m & X-drain 7.0m 1Nos), B).Satgari more to Cannal more (Ch.00-250.0m), C).Satgari more to Laangta Baba Mazar More at Satgari (Ch.00-350.0m).			12272238.94	11130228.32									0%	0%			

SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		D-6: Construction of RCC Drain From Gov. Collage Road Near Dr.Haba house to Thana Road Via Chairman Late Ali Hosain house (Satter Dekorator house) at Santi para (Ch.78.00-415.00).			2604658.15	2386473.766					0%	0%			
		D-7: Construction of RCC Drain From Sodor Thana/ Islami Bank to End of New Market Via Boro Bazar More at Boro Bazar (Ch.00-250.0m).			6119845.47	5538084.422					0%	0%			
		D-8: Construction of RCC Drain From Toslim more to Existing RCC Drain Near H/O Rebeka Madam 1Nos. Water Tank Road at Shanti Para (Ch.00-150.00m).			956182.95	866118.088					30%	30%			Work in Progress
		D-9: Construction of RCC Drain From A). A.R Tower More to Shishu Swargo more (Ch.00-300.00m), B) K.P School more to Polash more (Ch.00-200.00m), C). Ranju more to Shishu Swargo more (Ch.00-325.00m), D). Meer more to Sodul more at Bazar & Master Para (Ch.00-160.00m).			12679199.47	11435118.029					0%	0%			
		D-10: Construction of RCC Drain From A). Seregul more to Nobogang Khal via Azmal more (Ch.00-285.00m), B) Faruk more to Nobogang Khal via Jannatul Ferdous Mosque (Ch.00-260.00m), C) Quddus more to Billal more via Reyaj more (Ch.00-140.00m), D) Reyaj more to Mozam more at Islam Para (Ch.00-45.00m).			4002341.00	3638406.537					0%	0%			
		<b>Drain Total</b>			<b>98373418.26</b>	<b>89180997.775</b>									
		<b>Street Light</b>													
		SL-1: Improvement & Installation of Street Lighting works from A). Bridge Scale By Pass Road more to Boro Bazar Via Bus Terminal (Ch.00-2900.00m), B). Farm Para Colony Para more to Jhinadah Road Bridge Scale (Ch.00-950.00)			5987828.06	9121514.021					0%	0%			
		<b>Street Light Total</b>			<b>5987828.06</b>	<b>9121514.021</b>									
		<b>Package Total</b>			<b>121791460.63</b>	<b>115751979.878</b>									
		<b>Grand Total Package-1+2+3</b>			<b>373375431.46</b>	<b>366760020.89</b>									

  
 26.09.2017  
 Sadhan Chandra Dha,  
 Municipal Engineer-09  
 UGIP-III  
 Chuadanga, Paurashava.

  
 26/09/2017  
 MD. AYUB ALI BISWAS  
 EXECUTIVE ENGINEER  
 CHUADANGA PAURASHAVA.

  
 Md. Obydur Rahaman Chawdhury  
 Mayor  
 Chuadanga Paurashava.