

**CHUADANGA POURASHAVA**  
**Progress Report for the Month of September, 2018**

Name of Pourashava : Chuadanga  
Reporting Month: September- 2018

UGIIP-III: Phase-I

Name of District: Chuadanga  
Reporting Date: 02.10.2018

Sl No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		<b>Lot-1 Roads</b>													
	Package No : UGIIP-III-I/CHUA/UT+DR/01/2015	R-1. Rehabilitation of Eidga Para B.C Road by DBC & CC(Part-A).from Gov.Collage (R&H)Road Eidga More to Hospital Road Via Poura Eidga & Upazala Godawn(Ch.00-960.00m); (Part- B) From Eidga Road at Ch.400.00m to East Side Rail Line More Via 3-Khamba More(Ch.00-410.00m)	1370.00	SKN Joint Venture, Boro Bazar, Chuadanga	4316260.71	4523459.91	08.05.2016	25.04.17	16.05.2017	10.05.17	0%	100%	0.00	10057.00	
		R-2. Rehabilitation of Kobori Road by DBC from Shohid Abul Kashem(R&H)Road to Animal Hospital More at Aram Para (Ch.00-360.00m)	360.00		2272421.49	2410113.87		23.05.16		07.12.16	0%	100%	0.00	2340758.90	
		R-3. Improvement & Rehabilitation of Road by DBC from Buzrukorgoro Madrasa Feroj Road to Nila more Via Masjid More at Buzrukorgori (Ch.00-990.00m)	990.00		4720773.27	4967864.65		27.02.17		12.05.17	0%	100%	0.00	5000.00	
		R-4 Rehabilitation of Road by DBC (Part-A) from Srimonto Town Hall to Puja-tola More(Ch.00-223),(Part-B)from Boro Bazar to Puja-tala Road at Ch.100 Near Mr.Babu house(Ch.00-205.00),(Part-C). Over lay by C.C from Mezila Mill to Mastar Para Road LGED	773.00		1561284.06	1644516.44		26.07.16		13.12.26	0%	100%	0.00	1460929.97	
		R-5. Rehabilitation of Road by DBC from Upazala More to End of Poura Area Via Belgasi Rail Gate.(Ch.00-1850.00m)	1850.00		3793316.10	3933361.62		29.12.16		08.01.17	0%	100%	506926.75	511926.75	
		R-6. Rehabilitation of Road by DBC (Part-A). from Poshu Hat More to Tal-tala Ferighat via Gajon-Tala Mora,(ch 00-1880), (Part-B)from Tetul-tala More to Golap More(Ch.00-180.00m) at Tal-Tala.	2060.00		5692863.55	5937717.51		20.11.16		13.05.17	0%	100%	0.00	3882679.7	
		R-7. Rehabilitation of Road by DBC from Tal-tola Gajon Tola More to Hajrahati Sahan more Via Hajrahati Salam More & Hajrahati Shahin More at Tal-tola (Ch.1300-3400.00m)	2100.00		3377478.50	3560322.08		27.11.16		10.01.17	0%	100%	1039670.72	2923232.72	

SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contracto r	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreeme nt	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16		
	Package No : UGIP-III-1/CHUA/UT+DR/01/2015	<b>Lot-1: Drains</b>		SKN Joint Venture, Boro Bazar, Chuadanga			08.05.2016		16.05.2017								
		D-1. Construction of Eidgah road RC drain (Part-A) from Gov.Collage (R&H)Road Eidga More to Belgachi rail gate via Hospital Road Poura Eidga & Upazala Godawn(Ch.00-1100.00m); (Part- B) From ch 100m Part-C to Poura Eidga 1 no gate (Ch00-.340.00m),(Part-C)from Eidgah roat at ch 400.00m to East Side Rail Line 3-Khamba More via H/O Dalim(Ch.00-410.00m), (Part-D) from Eidgah Road at ch. 500.00m to Hospital road Upozilla More (ch 00-270.00m)	2120.00			21256761.87		22336279.16		05.12.16	10.05.17	0%	100%	9660886.02	13813536.78		
		D-2. Construction of RCC Drain from Shoid Abul Kasham(R&H) Road to Poura Town Ball field East side to Kobori Road Dist Agriculture office at Aram Para(Ch00-478.00m	478.00			4043299.16		4249729.20		05.12.16	06.05.17	0%	100%	548315.10	1528531.72		
		D-3. Construction of Brick Drain From Feroj Road to Buzrukgorori Madrasha at Buzrukgorori.(Ch.00-145.00m)	145.00			778616.86		821909.98		15.03.17	07.05.17	0%	100%	5000.00	5000.00		
		D-4. Construction of RCC Drain From Gajon-tola More to Golap More Via Tatul-tola More at Taltala(Ch00-515.00m & 2 Nos Cross drain.	515.00			3403024.01		3580896.69		17.05.16	08.05.17	0%	100%	0.00	3319205.32		
		D-5. Construction of RCC Drain Bagan Para Main Road at Ch.100.00m to North Side Old Graveyard Road, Under Chuadanga Pourashava.(Ch.00-270.00m)	270.00			2046441.87		2152222.14		19.08.16	17.10.16	0%	100%	286912.17	2304607.4		
		D-6. Construction of RCC Drain from back side of Pourashava near Shajan Member More to Shakhra Tola Nore( Ch 00-370.00m)	370.00			3003357.30		3158109.14		10.10.16	10.05.17	0%	100%	0.00	2683448.08		
		<b>Total Lot-1</b>				<b>60266503.44</b>		<b>63276505.94</b>						<b>13553291.36</b>	<b>36427433.76</b>		
		<b>Lot-2 Road</b>															
		R-8. Rehabilitation of Road by DBC (Part-A). from BADC More R&H Road to Proposed By-Pass road Coloni Para More Via Old Stadium & Rail Station at firm para(Ch.00-1300.00m),(Part-B).from main Road.	1505.00			5257166.04		5574012.17		10.08.16	05.03.17	0%	100%	2209299.25	3806829.70		

SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contracto r	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreeme nt	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Package No : UGIIP-III-/CHUA/UT+DR/01/2015	R-9. Rehabilitation of Bagan Para Road by DBC (Part-A). from Sakra Tala More to Poura college more via Islam Para more(Ch 00-850.00m),(Part-B) from Alamdanga (R&H) Road to Old Graveyard More (Ch 00-350.00m)& by cc, (Part-C) from Bagan Para Old Graveyard Link Road at Ch 300.00m to Islam Para Pump More (Ch 00-250.00M) (Part-D) from.Bagan Para Old Graveyard Link Road at Ch.00-300.00m Bakka More to Poura College Road (Ch00-150.00m)	1600.00	SKN Joint Venture, Boro Bazar, Chuadanga	4349657.49	4609510.19	08.05.2016	26.05.16	16.05.2017	06.03.17	0%	100%	1125743.400	2756801.30	
		R-10. Rehabilitation of Road by DBC (Part-A) from Vimrullah Old Masjid Para Asadul More to New Jailkhana at Vimrullah(Ch.00-470.00m), (Part-B) from Old Masjid Para Link Road Indhara More to R & H High Way (Ch.00-250.00m),	720.00		1144320.89	1212389.76		30.03.17		16.05.17	0%	100%	0.00	10057.00	
		R-11. Rehabilitation of Road by DBC from Govt. Primary School More to Moshal More at Hajrahati (Ch.00-500.00m).	500.00		1568096.62	1660317.00		24.05.16		26.5.16	0%	100%	738540.00	748597.00	
		R-12. Rehabilition of Road by DBC from Kulchara Brick Field More to Digri Domchara Road at Digri (Ch.00-1750.00m).	1750.00		3526023.41	3736727.80		15.12.16		19.12.16	0%	100%	2607600.44	2617657.44	
		R-13. Rehabilitation of Road by DBC from Islam Para More to Poshu-hat More at Islam Para. (Ch.00-1300.00m).	1300.00		2788104.61	2954450.8		26.05.16		15.6.16	0%	100%	0	2583519.89	
		R-14. Rehabilitation of Road by DBC (Part-A) from Jhinadah Bus-Stand to Satgari Puraton Para Bot Tola More Via School More(Ch.00-1800.00m), (Part-B) Rehabilitation of Eatim Khana Road (Ch.00-480.00m).	2280.00		5311947.17	5628181.39		5.6.16		10.03.17	0%	100%	2577157.44	3276254.44	
		R-15. Rehabilitation of Bagan Para Road by DBC (Part-A) from Bagan Para Main Road R&H Alamdanga Road to Sakra Tala More (Ch.00-300.00m) & by CC (Part-B) from Bagan Para road at Ch.100.00m to North Side Old Graveyard Road (Ch.00-270.00m), by DBC (Part-C) from Bagan Para road at Ch.200.00m to North Side Old Graveyard Road (Ch.00-250.00m)	820.00		1868707.86	1980092.81		10.6.16		11.03.17	0%	100%	90060.00	732482.00	



**CHUADANGA POURASHAVA**  
**Progress Report for the Month of September- 2018**  
**UGIIP-III: Phase-II**

Name of Pourashava : Chuadanga

Name of District: Chuadanga

**Reporting Month: September- 2018**

Reporting Date: 02.10.2018

Sl No.	Package No	Name of Schemes	Length/Quantity /No(m)	Name & Address of the Contracto	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	UGIIP-III-2/CHUA/UT+DR/01/2016	<b>Road component</b>		MT-DC-MRC JV,Dewan Bazar, Main Road, Naogaon.			04.06.2017		02.07.2018						
		R-1: Rehabilitation of Feroj Road from Kedargang Bazar RHD Road to End of Poura Area (Near Brick feild) via Neela more by DBC (Ch.00-3400.00m)			15317630.39	14840296.366				0%	50%	0.00	0.00		
		R-2: Rehabilitation of Road from Old Mosque Para Indra More to RHD Road New Jaikhana at Vimrullah by DBC (Ch.00-250m)			677520.910	713060.575				0%	5%	0.00	0.00		
		R-3: Improvement of Road from Buzruk-gargori Eidga More to End of Poura Area up to Bangla Dari B.C Raod at Buzruk-gargori (Ch.00-1670m).			12680689.21	12499899.259				10%	60%	0.00	0.00		
		R-4: Rehabilitation of Road from A). Gulshan Para Road Kodom Tola More to Shanti Para Road (Ch.00-385.00m), B). Gulshan Para Road Kamal Mistry More to Shanti Para Road (Ch.00-355.00m), C). Ch.55.0m of Part-A (H/o Adv.Ashan) to Ch.45.0m of Part-B (H/o Kamrul Master) at Gulshan Para by C.C (Ch.00-179.00m).			5697339.59	5513340.578				0%	5%	0.00	0.00		
		R-5: Rehabilitation of Road from A). Feroj Road Mohila College more to By Pass Road Shaker Chatal more Via Kodom Tola (Bonani Para & Buddhiman Para More) (Ch.00-1900.00m), B). Feroj Road Afzal more to Near School more Via Bonani Para more at Polash Para (Ch.00-910.00m), C). Bonani Para Pond more to Brick Field more at Mohila College Para (Bonani Para & Buddhima Para) by DBC (Ch.00-90.00m)			8561106.86	9043652.696				0%	10%	0.00	0.00		
		R-6: Rehabilitation of Road from A). Kheyaghat Road Dr.Owahab more to Umbat Store more Via Akmal more at Hatkalugonj Para (Ch.00-550.00m), B). RHD Road Mahindra more to Rafik more at C&B Para by C.C (Ch.00-155.00m)			3713878.31	3596865.755				0%	90%	0.00	0.00		
		R-7: Rehabilitation of road from A). Hazi more to Biplob more via Kheya Ghat more & tower more (Ch.00-650.0m), B).Joarder more to Kheya Ghat more by DBC (Ch.00-205.0m)			2968468.56	3109228.277				0%	70%	0.00	0.00		
		<b>Road Total</b>			<b>49616633.83</b>	<b>49316343.506</b>							<b>0.00</b>	<b>0.00</b>	

Sl No.	Package No	Name of Schemes	Length/Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		<b>Drain Component</b>													
		D-1: Construction of RCC Drain From A). Poura 1Nos water tank to Rojonigandha Road Near RHD Office via Feroj Road more (Ch.00-1000.00), B) Out fall drain Natun Bazar More to Mathavanga Riverat Kedarganj (Ch.00-70.00m With X-Drain=25.00m)			29450201.99	27021366.4					0%	100%	4518389.00	21999489.48	Work in Progress
		D-2: Construction of RCC Drain From A). RHD Road Side Near New Jaikhana to Mosque Main drain (Ch.00-500.00), B) Old Mosque Para Indhara More to RHD Road New Jaikhana (Ch.00-250m), C) Uttor Para H/o Mr.Anwar to RHD Road Near Mosque at Vimrullah (Ch.00-130m)			13329283.85	12168455.576					0%	100%	4733153.00	12002003.35	Work in Progress
		D-3: Construction of RCC Drain From A). Gulshan Para Road Kodom Tola More to Shanti Para Road (Ch.00-385.00m), B). Gulshan Para Road Kamal Mistry More to Shanti Para Road (Ch.00-355.00m), C). Ch.55.0m of Part-A (H/o Adv.Ashan) to Ch.45.0m of Part-B (H/o Kamrul Master) at Gulshan Para (Ch.00-179.00m)			5715107	5286210.983					0%	5%	5000.00	5000.00	
		D-4: Construction of RCC Drain From R & H Thana Road to Motahar Mohila Hostel Road at Mukti Para (Ch.00-225.00)			1386678.80	1273297.794	04.06.2017				0%	100%	140974.22	1210311.82	
		D-5: Construction of RCC Drain From A). Mohila College Road Kodom Tola more to Pond more Via Bonani Para More (Ch.540-1300.00m), B). Feroj Road Afzal more to School more Via Bonani Para more at Polash Para (Ch.00-950.00m).			14847875.85	13862608.477					0%	90%	392407.50	9321052.10	Work in Progress
		D-6: Construction of RCC Drain From A). Kheyaghat Road Dr.Owahab more to Umbat Store more Via Akmal more at Hatkalugonj Para (Ch.00-550.00m), B) RHD Road Mahindra More to Rafik more at C&B Para (Ch.00-155.00m)			4502519.77	4129015.557					5%	90%	166887.43	2890089.76	Work in Progress
		D-7: Construction of RCC Drain From A). Hazi more to Biplob more via Kheya Ghat more & tower more (Ch.00-650.0m With X-drain7.00m), B). Joarder more to Kheya Ghat more (Ch.00-150.0m), C). Kheya Ghat more to Mathbhanga River at Hazrahate (Ch.07-77.0m With X-drain7.00m).			10300384.11	9490287.447					0%	100%	58487.02	8839187.78	Work in Progress
		<b>Drain Total</b>			<b>79532051.37</b>	<b>73231242.235</b>							<b>10015298.17</b>	<b>56267134.29</b>	
		<b>Package Total</b>			<b>129148685.20</b>	<b>122547585.74</b>							<b>10015298.17</b>	<b>56267134.29</b>	

SI No.	Package No	Name of Schemes	Length/Quantity/No(m)	Name & Address of the Contracto	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16				
	UGIIP-III-2/CHUA/UT+DR/02/2016	<b>Road component</b>		MT-DC-MRC-IV,Dewan Bazar, Main Road, Naogaon.			04.06.2017		02.07.2018										
		R-1: Rehabilitation of Road From A). Nil Ratan Godown RHD Road to Amzad More (Ch.00-70.0m), B). RHD Road to Poshu Doctor More at Kedarganj Bazar by CC (Ch.00-70.00).			728730.09	702241.882					0%	95%	691302.00	691302.00					
		R-2: Rehabilitation of Rojonigandhaj Road from RHD Mosque to End of B.C Road via Fisheries Office at CMB Para by DBC (Ch.00-1050.00m).			3388342.07	3526921.895					20%	25%	7000.00	7000.00					
		R-3: Rehabilitation of Road from A) A.R Tower more to Shishu Swargo more by DBC (Ch.00-300.00m), B). Puja Tola more to Polash more by DBC (Ch.60-200.00m), C). Ranju more to Shishu Swargo more by DBC (Ch.00-350.00m), D). Meer more to Sodul more at Bazar & Master Para by C.C (Ch.00-160.00m).			3873336.10	3858805.92					5%	5%	93510.00	93510.00					
		R-4: Rehabilitation of Road from A). Feroj Road Dhopa Gorto Para more to Adv.Rofiqul more Via Omar Master more (Ch.00-330.00m), B).Dhopa Gorto Para Road Omar Master more to Sobuj Para Road Moholdar more at Kedarganj by CC (Ch 00-90.00m).			2243050.80	2171833.061					60%	90%	2318219.60	2318219.60					
		R-5: Rehabilitation of Road from A). Rail Bazar Police Fari more to Boro Masjid more Via Kaba more by DBC (Ch.00-500.00m), B).Kaba more to Rail Linel more by DBC (Ch.00-250.00m), C). Rail Gate more to Rail Para Graveyard at Rail Para By CC (Ch.00-250.00m).			4078847.77	4137009.357					20%	35%	1164602.80	1164602.80					
		R-6: Rehabilitation of Emergency Road from Public Health Office more to New Market more at Boro Bazar by CC (Ch.00-500.00m).			3117907.48	3052655.967					50%	70%	291145.00	291145.00					
		<b>Road Total</b>			<b>17430214.31</b>	<b>17449468.082</b>							4565779.40	4565779.40					
		<b>Drain Component</b>																	
		D-1: Construction of RCC Drain From A). Belgachi Rail Gate to School more via Hazi more at Belgachi (Ch.00-1150.0m with 2Nos. 7.0m X-drain), B). Belgachi Rail Gate to Colony Para more at Belgachi (Ch.00-514.0m with 2Nos. 7.0m X-drain).			22361485.70	20222616.191					0%	80%	1970353.75	9623275.20					
	D-2: Construction of RCC Drain From Mohila College more to Colony Para more via Munshi Para more & Neela more at Feroj Road (Ch.400-1700m, With X-drain 4Nos).		14869160.61	13521492.58			0%	100%	882302.68	13549793.80									

Sl No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16		
	UGIIP-III-2/CHUA/UT+DR/02/2016	D-3: Construction of RCC Drain From A). Rojonigandha Road RHD Mosque to End of BC Road via Kolom More (Ch.00-880.00m), B) Rojonigandha Road Kolom More to Mathavanga River (Ch.00-170.00m and out fall drain 26.0m) C). Fisheries Office More to Kalu More (drain Ch.00-300.0m & X-drain 7.0m), D). Rojonigandha Road to Lal More at C&B Para (Ch.00-170.00m & X-drain 7.0m).			16358011.35	14870156.388	04.06.2017		02.07.2018		0%	95%	2023093.85	11406006.75			
		D-4: Construction of RCC Drain From Polas Para Road Cannel Culvert to Gov.Primary School More at Polas Para (Ch.00-554.0m, With X-drain-2Nos).			6150294.62	5572303.458						0%	95%	125023.54	4772519.60		
		D-5: Construction of RCC Drain From A).Satgari more Nobogonga Khal to Hazrat Pond more (Ch.00-684.0m, with Out Fall 7.0m & X-drain 7.0m 1Nos), B).Satgari more to Cannal more (Ch.00-250.0m), C).Satgari more to Laangta Baba Mazar More at Satgari (Ch.00-350.0m).			12272238.94	11130228.32						0%	90%	1724080.77	11186397.65		
		D-6: Construction of RCC Drain From Gov. Collage Road Near Dr.Haba house to Thana Road Via Chairman Late Ali Hosain house (Satter Dekorator house) at Santi para (Ch.78.00-415.00).			2604658.15	2386473.766						0%	95%	0.00	1136307.04		
		D-7: Construction of RCC Drain From Sodor Thana/ Islami Bank to End of New Market Via Boro Bazar More at Boro Bazar (Ch.00-250.0m).			6119845.47	5538084.422						0%	0%	0.00	5000.00		
		D-8: Construction of RCC Drain From Toslim more to Existing RCC Drain Near H/O Rebeka Madam 1Nos. Water Tank Road at Shanti Para (Ch.00-150.00m).			956182.95	866118.088						0%	95%	0.00	373072.22	Work in Progress	
		D-9: Construction of RCC Drain From A). A.R Tower More to Shishu Swargo more (Ch.00-300.00m), B) K.P School more to Polash more (Ch.00-200.00m), C). Ranju more to Shishu Swargo more (Ch.00-325.00m), D). Meer more to Sodul more at Bazar & Master Para (Ch.00-160.00m).			12679199.47	11435118.029						10%	95%	5112648.90	10498661.00		
		D-10: Construction of RCC Drain From A). Seregul more to Nobogang Khal via Azmal more (Ch.00-285.00m), B) Faruk more to Nobogang Khal via Jannatul Ferdous Mosque (Ch.00-260.00m), C) Quddus more to Billal more via Reyaj more (Ch.00-140.00m), D) Reyaj more to Mozam more at Islam Para (Ch.00-45.00m).			4002341.00	3638406.537						0%	90%	1060953.52	4179457.6		
		<b>Drain Total</b>			<b>98373424.26</b>	<b>89181004.775</b>									<b>12898471.01</b>	<b>66730505.86</b>	



SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	UGIP-III- 2/CHUA/UT+DR/02/2016	<b>Street Light</b>		MT-DC-MRC JV, Dewan Bazar, Main Road, Naogaon.			04.06.2017		02.07.2018						
		SL-1: Improvement & Installation of Street Lighting works from A). Bridge Scale By Pass Road more to Boro Bazar Via Bus Terminal (Ch.00-2900.00m), B). Farm Para Colony Para more to Jhinadah Road Bridge Scale (Ch.00-950.00)			5987828.06	9121514.021				30%	40%	840000.00	840000.00		
		<b>Street Light Total</b>			<b>5987828.06</b>	<b>9121514.021</b>						<b>840000.00</b>	<b>840000.00</b>		
		<b>Package Total</b>			<b>121791466.63</b>	<b>115751986.878</b>						<b>18304250.41</b>	<b>72136285.26</b>		
		<b>Grand Total Package-1+2+3</b>			<b>373375437.46</b>	<b>366760027.89</b>							<b>60409569.60</b>	<b>208392927.04</b>	