

CHUADANGA POURASHAVA
Progress Report for the Month of October, 2018

Name of Pourashava : Chuadanga
Reporting Month: October- 2018

UGIP-III: Phase-I

Name of District: Chuadanga
Reporting Date: 01.11.2018

SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	UGIP-III-/CHUA/UT+DR/01/2015	Lot-1 Roads													
		R-1. Rehabilitation of Eidga Para B.C Road by DBC & CC(Part-A).from Gov.Collage (R&H)Road Eidga More to Hospital Road Via Poura Eidga & Upazala Godawn(Ch.00-960.00m); (Part- B) From Eidga Road at Ch.400.00m to East Side Rail Line More Via 3-Khamba More(Ch.00-410.00m)	1370.00	SKN Joint Venture, Boro Bazar, Chuadanga	4316260.71	4523459.91	08.05.2016	25.04.17	16.05.2017	10.05.17	0%	100%	4774831.96	4784888.96	
		R-2. Rehabilitation of Kobori Road by DBC from Shohid Abul Kashem(R&H)Road to Animal Hospital More at Aram Para (Ch.00-360.00m)	360.00		2272421.49	2410113.87		23.05.16		07.12.16	0%	100%	805953.40	3146712.3	
		R-3. Improvement & Rehabilitation of Road by DBC from Buzrukgororo Madrasa Feroj Road to Nila more Via Mosjid More at Buzrukgorori (Ch.00-990.00m)	990.00		4720773.27	4967864.65		27.02.17		12.05.17	0%	100%	4811483.61	4816483.61	
		R-4 Rehabilitation of Road by DBC (Part-A) from Srimonto Town Hall to Puja-tola More(Ch.00-223),(Part-B)from Boro Bazar to Puja-tala Road at Ch.100 Near Mr.Babu house(Ch.00-205.00),(Part-C). Over lay by C.C from Mezile Mill to Mactar Para Road LGED	773.00		1561284.06	1644516.44		26.07.16		13.12.26	0%	100%	67687.42	1528617.39	
		R-5. Rehabilitation of Road by DBC from Upazala More to End of Poura Area Via Belgasi Rail Gate.(Ch.00-1850.00m)	1850.00		3793316.10	3933361.62		29.12.16		08.01.17	0%	100%	3486870.57	3998797.32	
		R-6. Rehabilitation of Road by DBC (Part-A). from Poshu Hat More to Tal-tala Ferighat via Gajon-Tala Mora,(ch 00-1880), (Part-B)from Tetul-tala More to Golap More(Ch.00-180.00m) at Tal-Tala.	2060.00		5692863.55	5937717.51		20.11.16		13.05.17	0%	100%	1843215.91	5725895.64	
		R-7. Rehabilitation of Road by DBC from Tal-tola Gajon Tola More to Hajrahati Sahan more Via Hajrahati Salam More & Hajrahati Shahin More at Tal-tola (Ch.1300-3400.00m)	2100.00		3377478.50	3560322.08		27.11.16		10.01.17	0%	100%	1212266.55	4135499.27	

SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contracto r	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreeme nt	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16		
	UGIIP-III-/CHUA/UT+DR/01/2015	Lot-1: Drains		SKN Joint Venture, Boro Bazar, Chuadanga													
		D-1. Construction of Eidgah road RC drain (Part-A) from Gov.Collage (R&H)Road Eidga More to Belgachi rail gate via Hospital Road Poura Eidga & Upazala Godawn(Ch.00-1100.00m); (Part- B) From ch 100m Part-C to Poura Eidga 1 no gate (Ch00-.340.00m),(Part-C)from Eidgah roat at ch 400.00m to East Side Rail Line 3-Khamba More via H/O Dalim(Ch.00-410.00m), (Part-D) from Eidgah Road at ch. 500.00m to Hospital road Upozilla More (ch 00-270.00m)	2120.00			21256761.87	22336279.16	05.12.16		10.05.17	0%	100%	7644353.37	21457890.15			
		D-2. Construction of RCC Drain from Shoid Abul Kasham(R&H) Road to Poura Town Ball field East side to Kobori Road Dist Agriculture office at Aram Para(Ch00-478.00m	478.00			4043299.16	4249729.20	05.12.16		06.05.17	0%	100%	2301411.29	3829943.01			
		D-3. Construction of Brick Drain From Feroj Road to Buzrukgorori Madrasha at Buzrukgorori.(Ch.00-145.00m)	145.00			778616.86	821909.98	15.03.17		07.05.17	0%	100%	821542.95	826542.95			
		D-4. Construction of RCC Drain From Gajon-tola More to Golap More Via Tatul-tola More at Taltala(Ch00-515.00m & 2 Nos Cross drain.	515.00			3403024.01	3580896.69	17.05.16	08.05.2016	08.05.17	0%	100%	262885.13	3582090.45			
		D-5. Construction of RCC Drain Bagan Para Main Road at Ch.100.00m to North Side Old Graveyard Road, Under Chuadanga Pourashava.(Ch.00-270.00m)	270.00			2046441.87	2152222.14	19.08.16		17.10.16	0%	100%	2091877.52	2091877.52			
		D-6. Construction of RCC Drain from back side of Pourashava near Shajan Member More to Shakhra Tola Nore(Ch 00-370.00m)	370.00			3003357.30	3158109.14	10.10.16		10.05.17	0%	100%	335682.54	3019130.62			
		Total Lot-1				60266503.44	63276505.94							13457752.80	34807474.70		
		Lot-2 Road															
		R-8. Rehabilitation of Road by DBC (Part-A). from BADC More R&H Road to Proposed By-Pass road Coloni Para More Via Old Stadium & Rail Station at firm para(Ch.00-1300.00m),(Part-B).from main Road.	1505.00			5257166.04	5574012.17	10.08.16		05.03.17	0%	100%		1891981.33	5698811.03		

SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contracto r	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreeme nt	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	UGIIP-III-/CHUA/UT+DR/01/2015	R-9. Rehabilitation of Bagan Para Road by DBC (Part-A). from Sakra Tala More to Poura college more via Islam Para more(Ch 00-850.00m),(Part-B) from Alamdanga (R&H) Road to Old Graveyard More (Ch 00-350.00m)& by cc, (Part-C) from Bagan Para Old Graveyard Link Road at Ch 300.00m to Islam Para Pump More (Ch 00-250.00M) (Part-D) from.Bagan Para Old Graveyard Link Road at Ch.00-300.00m Bakka More to Poura College Road (Ch00-150.00m)	1600.00	SKN Joint Venture, Boro Bazar, Chuadanga	4349657.49	4609510.19	08.05.2016	26.05.16	16.05.2017	06.03.17	0%	100%	1722195.440	4478996.74	
		R-10. Rehabilitation of Road by DBC (Part-A) from Vimrullah Old Masjid Para Asadul More to New Jailkhana at Vimrullah(Ch.00-470.00m), (Part-B) from Old Masjid Para Link Road Indhara More to R & H High Way (Ch.00-250.00m),	720.00		1144320.89	1212389.76		30.03.17		16.05.17	0%	100%	2857276.02	2867333.02	
		R-11. Rehabilitation of Road by DBC from Govt. Primary School More to Moshal More at Hajrahati (Ch.00-500.00m).	500.00		1568096.62	1660317.00		24.05.16		26.5.16	0%	100%	301525.51	1050122.51	
		R-12. Rehabilition of Road by DBC from Kulchara Brick Field More to Digri Domchara Road at Digri (Ch.00-1750.00m).	1750.00		3526023.41	3736727.80		15.12.16		19.12.16	0%	100%	1036072.34	3653729.78	
		R-13. Rehabilitation of Road by DBC from Islam Para More to Poshu-hat More at Islam Para. (Ch.00-1300.00m).	1300.00		2788104.61	2954450.8		26.05.16		15.6.16	0%	100%	45557.98	2629077.87	
		R-14. Rehabilitation of Road by DBC (Part-A) from Jhinadah Bus-Stand to Satgari Puraton Para Bot Tola More Via School More(Ch.00-1800.00m), (Part-B) Rehabilitation of Eatim Khana Road (Ch.00-480.00m).	2280.00		5311947.17	5628181.39		5.6.16		10.03.17	0%	100%	3222493.28	6498747.72	
		R-15. Rehabilitation of Bagan Para Road by DBC (Part-A) from Bagan Para Main Road R&H Alamdanga Road to Sakra Tala More (Ch.00-300.00m) & by CC (Part-B) from Bagan Para road at Ch.100.00m to North Side Old Graveyard Road (Ch.00-270.00m), by DBC (Part-C) from Bagan Para road at Ch.200.00m to North Side Old Graveyard Road (Ch.00-250.00m)	820.00		1868707.86	1980092.81		10.6.16		11.03.17	0%	100%	1241816.81	1974298.81	

SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	
	UGIIP-III-/CHUA/UT+DR/01/2015	Lot -2 Drain		SKN Joint Venture, Boro Bazar, Chuadanga			08.05.2016		16.05.2017							
		D-7. Construction of RCC Drain from Alamdanga Road-Old graveyard Link Road Bakka More to Poura College Road (Ch.00-150m)	150.00		1150490.11	1242226.11		18.08.16		22.09.16	0%	100%	158942.89	1259260.82		
		D-8. Construction of RCC Drain from Vimrullah Old Mosque Para Asadul More to New Jalkhana at Vimrullah (Ch.00-470m)	470.00		4392085.69	4746650.01		24.10.16		15.05.07	0%	100%	4529682.41	4529682.41		
		D-9. Construction of RCC Drain from Thana Road Moholdar Godwon to Mathavanga River at Puraton Hospital (Ch.00-155m)	155.00		1586155.74	1710788.46		26.09.16		15.03.17	0%	100%	354061.51	1518231.32		
		D-10. Construction of RCC Drain From Belgasi Rail Gate More to Dokkhin Hospital Para More at Dokkhin Hospital Para (Ch.00-500m)	500.00		3670064.14	3958700.65		22.10.16		22.12.16	0%	100%	987758.40	3927054.61		
		D-11. Construction of RCC Drain from Farm-Para Main Drain to R&H Road Bridge Scale at Jhenaidha Bus Stand Para (Ch.00-930m)	930.00		18205932.90	19748309		4.6.16		25.01.17	0%	100%	1543211.02	18334111.22		
		Lot-2:MF-Street Light												7573656.23	29568340.38	
		MF-1. Improvement of Street Light for Security Pourpose of Urban Dewelers from Kulchara Vata More to Digri MuslimPara More via Digri Solgari More , Word No.-07 (Ch 00-2500m)	2500.00		2724573.22	2397642.30		12.05.17		11.05.17	0%	100%	4357956.30	4357956.30		
		MF-2. Improvement of Street Light for Security Pourpose of Urban Dewelers from Taltola Golap More to Hajrahati Salam More at tal-tola & Hajrahati , Word No-06(Ch 00-1400m)	1400.00		4631454.22	4023950.30		10.05.17		14.05.17	0%	100%	2397642.30	2397642.30		
														6755598.60	6755598.60	
		Total Lot-2			62168782.19	65183949.33							26648173.54	65175056.46		
		Grand Total Lot-1+Lot-2			122435285.63	128460455.27							57108235.76	128119425.65		

CHUADANGA POURASHAVA
Progress Report for the Month of October- 2018
UGIIP-III: Phase-II

Name of Pourashava : Chuadanga
Reporting Month: October- 2018

Name of District: Chuadanga
 Reporting Date: 01.11.2018

SI No.	Package No	Name of Schemes	Length/Quantity /No(m)	Name & Address of the Contracto	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16		
	UGIIP-III-2/CHUA/UT+DR/01/2016	Road component		MT-DC-MRC JV,Dewan Bazar, Main Road, Naogaon.			04.06.2017		02.07.2018								
		R-1: Rehabilitation of Feroj Road from Kedargang Bazar RHD Road to End of Poura Area (Near Brick feild) via Neela more by DBC (Ch.00-3400.00m)			15317630.39	14840296.366							10%	60%	5060239.00	5060239.00	
		R-2: Rehabilitation of Road from Old Mosque Para Indra More to RHD Road New Jaikhana at Vimrullah by DBC (Ch.00-250m)			677520.910	713060.575							10%	15%	0.00	0.00	
		R-3: Improvement of Road from Buzruk-gargori Eidga More to End of Poura Area up to Bangla Dari B.C Raod at Buzruk-gargori (Ch.00-1670m).			12680689.21	12499899.259							5%	65%	5682869.80	5682869.80	
		R-4: Rehabilitation of Road from A). Gulshan Para Road Kodom Tola More to Shanti Para Road (Ch.00-385.00m), B). Gulshan Para Road Kamal Mistry More to Shanti Para Road (Ch.00-355.00m), C). Ch.55.0m of Part-A (H/o Adv.Ashan) to Ch.45.0m of Part-B (H/o Kamrul Master) at Gulshan Para by C.C (Ch.00-179.00m).			5697339.59	5513340.578							0%	5%	8271.00	8271.00	
		R-5: Rehabilitation of Road from A). Feroj Road Mohila College more to By Pass Road Shaker Chatal more Via Kodom Tola (Bonani Para & Buddhiman Para More) (Ch.00-1900.00m), B). Feroj Road Afzal more to Near School more Via Bonani Para more at Polash Para (Ch.00-910.00m), C). Bonani Para Pond more to Brick Field more at Mohila College Para (Bonani Para & Buddhima Para) by DBC (Ch.00-90.00m)			8561106.86	9043652.696							10%	20%	460690.00	460690.00	
		R-6: Rehabilitation of Road from A). Kheyaghat Road Dr.Owahab more to Umbat Store more Via Akmal more at Hatkalugonj Para (Ch.00-550.00m), B). RHD Road Mahindra more to Rafik more at C&B Para by C.C (Ch.00-155.00m)			3713878.31	3596865.755							0%	80%	2116411.08	2116411.08	
		R-7: Rehabilitation of road from A). Hazi more to Biplob more via Kheya Ghat more & tower more (Ch.00-650.0m), B).Joarder more to Kheya Ghat more by DBC (Ch.00-205.0m)			2968468.56	3109228.277							0%	70%	1169168.13	1169168.13	
		Road Total			49616633.83	49316343.506							14497649.01	14497649.01			

Sl No.	Package No	Name of Schemes	Length/Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
		Drain Component													
		D-1: Construction of RCC Drain From A). Poura 1Nos water tank to Rojonigandha Road Near RHD Office via Feroj Road more (Ch.00-1000.00), B) Out fall drain Natun Bazar More to Mathavanga Riverat Kedarganj (Ch.00-70.00m With X-Drain=25.00m)			29450201.99	27021366.4					0%	100%	3116903.12	25116392.60	
		D-2: Construction of RCC Drain From A). RHD Road Side Near New Jaikhana to Mosque Main drain (Ch.00-500.00), B) Old Mosque Para Indhara More to RHD Road New Jaikhana (Ch.00-250m), C) Uttor Para H/o Mr.Anwar to RHD Road Near Mosque at Vimrullah (Ch.00-130m)			13329283.85	12168455.576					0%	100%	773811.97	12775815.32	
		D-3: Construction of RCC Drain From A). Gulshan Para Road Kodom Tola More to Shanti Para Road (Ch.00-385.00m), B). Gulshan Para Road Kamal Mistry More to Shanti Para Road (Ch.00-355.00m), C). Ch.55.0m of Part-A (H/o Adv.Ashan) to Ch.45.0m of Part-B (H/o Kamrul Master) at Gulshan Para (Ch.00-179.00m)			5715107	5286210.983					0%	5%	0.00	5000.00	
		D-4: Construction of RCC Drain From R & H Thana Road to Motaher Mohila Hostel Road at Mukti Para (Ch.00-225.00)			1386678.80	1273297.794					0%	100%	81204.98	1291516.80	
		D-5: Construction of RCC Drain From A). Mohila College Road Kodom Tola more to Pond more Via Bonani Para More (Ch.540-1300.00m), B). Feroj Road Afzal more to School more Via Bonani Para more at Polash Para (Ch.00-950.00m).			14847875.85	13862608.477					10%	100%	482459.20	9803511.30	Work in Progress
		D-6: Construction of RCC Drain From A). Kheyaghat Road Dr.Owahab more to Umbat Store more Via Akmal more at Hatkalugonj Para (Ch.00-550.00m), B) RHD Road Mahindra More to Rafik more at C&B Para (Ch.00-155.00m)			4502519.77	4129015.557					10%	100%	473163.94	3363253.70	Work in Progress
		D-7: Construction of RCC Drain From A). Hazi more to Biplob more via Kheya Ghat more & tower more (Ch.00-650.0m With X-drain7.00m), B). Joarder more to Kheya Ghat more (Ch.00-150.0m), C). Kheya Ghat more to Mathbhanga River at Hazrahate (Ch.07-77.0m With X-drain7.00m).			10300384.11	9490287.447					0%	100%	435085.33	9274273.11	Work in Progress
		Drain Total			79532051.37	73231242.235							5362628.54	61629762.83	
		Package Total			129148685.20	122547585.74							19860277.55	76127411.84	

SI No.	Package No	Name of Schemes	Length/Quantity/No(m)	Name & Address of the Contracto	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16				
	UGIIP-III-2/CHUA/UT+DR/02/2016	Road component		MT-DC-MRC-IV,Dewan Bazar, Main Road, Naogaon.			04.06.2017		02.07.2018										
		R-1: Rehabilitation of Road From A). Nil Ratan Godown RHD Road to Amzad More (Ch.00-70.0m), B). RHD Road to Poshu Doctor More at Kedarganj Bazar by CC (Ch.00-70.00).			728730.09	702241.882					0%	95%	691302.00	691302.00					
		R-2: Rehabilitation of Rojonigandhaj Road from RHD Mosque to End of B.C Road via Fisheries Office at CMB Para by DBC (Ch.00-1050.00m).			3388342.07	3526921.895					15%	40%	7000.00	7000.00					
		R-3: Rehabilitation of Road from A) A.R Tower more to Shishu Swargo more by DBC (Ch.00-300.00m), B). Puja Tola more to Polash more by DBC (Ch.60-200.00m), C). Ranju more to Shishu Swargo more by DBC (Ch.00-350.00m), D). Meer more to Sodul more at Bazar & Master Para by C.C (Ch.00-160.00m).			3873336.10	3858805.92					0%	5%	93510.00	93510.00					
		R-4: Rehabilitation of Road from A). Feroj Road Dhopa Gorto Para more to Adv.Rofiqul more Via Omar Master more (Ch.00-330.00m), B).Dhopa Gorto Para Road Omar Master more to Sobuj Para Road Moholdar more at Kedarganj by CC (Ch 00-90.00m).			2243050.80	2171833.061					0%	90%	2318219.60	2318219.60					
		R-5: Rehabilitation of Road from A). Rail Bazar Police Fari more to Boro Masjid more Via Kaba more by DBC (Ch.00-500.00m), B).Kaba more to Rail Linel more by DBC (Ch.00-250.00m), C). Rail Gate more to Rail Para Graveyard at Rail Para By CC (Ch.00-250.00m).			4078847.77	4137009.357					15%	50%	1164602.80	1164602.80					
		R-6: Rehabilitation of Emergency Road from Public Health Office more to New Market more at Boro Bazar by CC (Ch.00-500.00m).			3117907.48	3052655.967					30%	100%	291145.00	291145.00					
		Road Total			17430214.31	17449468.082							4565779.40	4565779.40					
		Drain Component																	
		D-1: Construction of RCC Drain From A). Belgachi Rail Gate to School more via Hazi more at Belgachi (Ch.00-1150.0m with 2Nos. 7.0m X-drain), B). Belgachi Rail Gate to Colony Para more at Belgachi (Ch.00-514.0m with 2Nos. 7.0m X-drain).			22361485.70	20222616.191					0%	80%	1970353.75	9623275.20					
	D-2: Construction of RCC Drain From Mohila College more to Colony Para more via Munshi Para more & Neela more at Feroj Road (Ch.400-1700m, With X-drain 4Nos).		14869160.61	13521492.58			0%	100%	882302.68	13549793.80									

Sl No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16		
	UGIIP-III-2/CHUA/UT+DR/02/2016	D-3: Construction of RCC Drain From A). Rojonigandha Road RHD Mosque to End of BC Road via Kolom More (Ch.00-880.00m), B) Rojonigandha Road Kolom More to Mathavanga River (Ch.00-170.00m and out fall drain 26.0m) C). Fisheries Office More to Kalu More (drain Ch.00-300.0m & X-drain 7.0m), D). Rojonigandha Road to Lal More at C&B Para (Ch.00-170.00m & X-drain 7.0m).			16358011.35	14870156.388	04.06.2017		02.07.2018		0%	95%	2023093.85	11406006.75			
		D-4: Construction of RCC Drain From Polas Para Road Cannel Culvert to Gov.Primary School More at Polas Para (Ch.00-554.0m, With X-drain-2Nos).			6150294.62	5572303.458						0%	95%	125023.54	4772519.60		
		D-5: Construction of RCC Drain From A).Satgari more Nobogonga Khal to Hazrat Pond more (Ch.00-684.0m, with Out Fall 7.0m & X-drain 7.0m 1Nos), B).Satgari more to Cannal more (Ch.00-250.0m), C).Satgari more to Laangta Baba Mazar More at Satgari (Ch.00-350.0m).			12272238.94	11130228.32						0%	90%	1724080.77	11186397.65		
		D-6: Construction of RCC Drain From Gov. Collage Road Near Dr.Haba house to Thana Road Via Chairman Late Ali Hosain house (Satter Dekorator house) at Santi para (Ch.78.00-415.00).			2604658.15	2386473.766						0%	95%	0.00	1136307.04		
		D-7: Construction of RCC Drain From Sodor Thana/ Islami Bank to End of New Market Via Boro Bazar More at Boro Bazar (Ch.00-250.0m).			6119845.47	5538084.422						0%	0%	0.00	5000.00		
		D-8: Construction of RCC Drain From Toslim more to Existing RCC Drain Near H/O Rebeka Madam 1Nos. Water Tank Road at Shanti Para (Ch.00-150.00m).			956182.95	866118.088						5%	100%	0.00	373072.22	Work in Progress	
		D-9: Construction of RCC Drain From A). A.R Tower More to Shishu Swargo more (Ch.00-300.00m), B) K.P School more to Polash more (Ch.00-200.00m), C). Ranju more to Shishu Swargo more (Ch.00-325.00m), D). Meer more to Sodul more at Bazar & Master Para (Ch.00-160.00m).			12679199.47	11435118.029						5%	100%	5112648.90	10498661.00		
		D-10: Construction of RCC Drain From A). Seregul more to Nobogang Khal via Azmal more (Ch.00-285.00m), B) Faruk more to Nobogang Khal via Jannatul Ferdous Mosque (Ch.00-260.00m), C) Quddus more to Billal more via Reyaj more (Ch.00-140.00m), D) Reyaj more to Mozam more at Islam Para (Ch.00-45.00m).			4002341.00	3638406.537						10%	100%	1060953.52	4179457.6		
		Drain Total			98373424.26	89181004.775									12898471.01	66730505.86	

SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	UGIP-III- 2/CHUA/UT+DR/02/2016	Street Light		MT-DC-MRC JV, Dewan Bazar, Main Road, Naogaon.			04.06.2017		02.07.2018						
		SL-1: Improvement & Installation of Street Lighting works from A). Bridge Scale By Pass Road more to Boro Bazar Via Bus Terminal (Ch.00-2900.00m), B). Farm Para Colony Para more to Jhinadah Road Bridge Scale (Ch.00-950.00)			5987828.06	9121514.021				10%	50%	840000.00	840000.00		
		Street Light Total			5987828.06	9121514.021						840000.00	840000.00		
		Package Total			121791466.63	115751986.878						18304250.41	72136285.26		
		Grand Total Package-1+2+3			373375437.46	366760027.89							95272763.72	276383122.75	