

CHUADANGA POURASHAVA
Progress Report for the Month of October, 2020
UGIIP-III: Phase-I


Name of Pourashava : Chuadanga
 Reporting Month: October, 2020


Name of District: Chuadanga
 Reporting Date: 02.11.2020

Sl No.	Package No	Name of Schemes	Length/ Quantity (No(m)	Name & Address of the Contract or	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completi on Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulativ e Physical progress up to Reporting Month (%)	Avg Package progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
		Lot-1 Roads														
	UGIIP-III/CHUA/UT+DR/01/2015	R-1. Rehabilitation of Eidga Para B.C Road by DBC & CC(Part-A).from Gov.Collage (R&H)Road Eidga More to Hospital Road Via Poura Eidga & Upazala Godawn(Ch.00-960.00m); (Part- B) From Eidga Road at Ch.400.00m to East Side Rail Line More Via 3-Khamba More(Ch.00-410.00m)	1370.00	SKN Joint Venture, Boro Bazar, Chuadanga	4316260.71	4523459.91	08.05.2016	25.04.17	16.05.2017	10.05.17	0%	100%	100%	0.00	4784888.96	
		R-2. Rehabilitation of Kobori Road by DBC from Shohid Abul Kashem(R&H)Road to Animal Hospital More at Aram Para (Ch.00-360.00m)	360.00		2272421.49	2410113.87		23.05.16		07.12.16	0%	100%		0.00	3146712.3	
		R-3. Improvement & Rehabilitation of Road by DBC from Buzrukgororo Madrasa Feroj Road to Nila more Via Masjid More at Buzrukgororo (Ch.00-990.00m)	990.00		4720773.27	4967864.65		27.02.17		12.05.17	0%	100%		0.00	4816483.61	
		R-4 Rehabilitation of Road by DBC (Part-A) from Srimonto Town Hall to Puja-tola More(Ch.00-223),(Part-B)from Boro Bazar to Puja-tala Road at Ch.100 Near Mr.Babu house(Ch.00-205.00),(Part-C). Over lay by C.C from Mezila Mill to Mastar Para Road	773.00		1561284.06	1644516.44		26.07.16		13.12.26	0%	100%		0.00	1528617.39	
		R-5. Rehabilitation of Road by DBC from Upazala More to End of Poura Area Via Belgasi Rail Gate.(Ch.00-1850.00m)	1850.00		3793316.10	3933361.62		29.12.16		08.01.17	0%	100%		0.00	3998797.32	
		R-6. Rehabilitation of Road by DBC (Part-A). from Poshu Hat More to Tal-tala Ferighat via Gajon-Tala Mora,(ch 00-1880), (Part-B)from Tetul-tala More to Golap More(Ch.00-180.00m) at Tal-Tala.	2060.00		5692863.55	5937717.51		20.11.16		13.05.17	0%	100%		0.00	5725895.64	
		R-7. Rehabilitation of Road by DBC from Tal-tala Gajon Tola More to Hajrahati Sahan more V/a Hajrahati Salam More & Hajrahati Shahin More at Tal-tola (Ch.1300-3400.00m)	2100.00		3377478.50	3560322.08		27.11.16		10.01.17	0%	100%		0.00	4135499.27	



 02.11.20
Md. Nurullah Al Sadri
 Municipal Engineer
 UGIIP-III
 Chuadanga Pourashava


 02.11.2020
Md. Hafizur Rahman Kowsar
 Assistant Engineer
 Chuadanga Pourashava.



 02/11/2020
MD. AYUBALI BISWAS
 EXECUTIVE ENGINEER
 CHUADANGA PAURASHAVA



Md. Obydur Rahman Chowdhury
 Mayor
 Chuadanga Paurashava.

Sl No.	Package No	Name of Schemes	Length/Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Avg Package progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks				
1																				
		Lot-1: Drains																		
		D-1. Construction of Eidgah road RC drain (Part-A) from Gov.Collage (R&H) Road Eidga More to Belgachi rail gate via Hospital Road Poura Eidga & Upazala Godawn(Ch.00-1100.00m); (Part- B) From ch 100m Part-C to Poura Eidga 1 no gate (Ch00-.340.00m),(Part C)from Eidgah roat at ch 400.00m to East Side Rail Line 3-Khamba More via H/O Dalim(Ch.00-410.00m), (Part-D) from Eidgah Road at ch. 500.00m to Hospital road Upozilla More (ch 00-270.00m)	2120.00	SKN Joint Venture, Boro Bazar, Chuadanga	21256761.87	22336279.16	08.05.2016	05.12.16	16.05.2017	10.05.17	0%	100%	100%	0.00	21457890.15					
	D-2. Construction of RCC Drain from Shoid Abul Kasham(R&H) Road to Poura Town Ball field East side to Kobori Road Dist Agriculture office at Aram Para(Ch00-478.00m	478.00	4043299.16		4249729.20	05.12.16		06.05.17		0%	100%	0.00		3829943.01						
	D-3. Construction of Brick Drain From Feroj Road to Buzrukgorori Madrasha at Buzrukgorori.(Ch.00-145.00m)	145.00	778616.86		821909.98	15.03.17		07.05.17		0%	100%	0.00		826542.95						
	D-4. Construction of RCC Drain From Gajon-tola More to Golap More Via Tatul-tola More at Taltala(Ch00-515.00m & 2 Nos Cross drain.	515.00	3403024.01		3580896.69	17.05.16		08.05.17		0%	100%	0.00		3582090.45						
	D-5. Construction of RCC Drain Bagan Para Main Road at Ch.100.00m to North Side Old Graveyard Road, Under Chuadanga Pourashava.(Ch.00-270.00m)	270.00	2046441.87		2152222.14	19.08.16		17.10.16		0%	100%	0		2091877.52						
	D-6. Construction of RCC Drain from back side of Pourashava near Shajan Member More to Shakhra Tola Norel Ch 00-370.00m)	370.00	3003357.30		3158109.14	10.10.16		10.05.17		0%	100%	0.00		3019130.62						
	Total Lot-1		60266503.44		63276505.94									0.00	34807474.70					
	Lot-2 Road																			
		R-8. Rehabilitation of Road by DBC (Part-A). from BADC More R&H Road to Proposed By-Pass road Coloni Para More Via Old Stadium & Rail Station at firm para(Ch.00-1300.00m),(Part-B).from main Road.	1505.00			5257166.04		5574012.17			10.08.16			05.03.17	0%	100%	100%	0.00	5698811.03	


 Md. Nurullah Al Sadri
 Municipal Engineer
 UGIP-III
 Chuadanga Pourashava



 Md. Hafizur Rahman Kowsar
 Assistant Engineer
 Chuadanga Pourashava.


 MD AYUB ALI BISWAS
 EXECUTIVE ENGINEER
 CHUADANGA PAURASHAVA



 Md. Obydur Rahaman Chawdhury
 Mayor
 Chuadanga Paurashava.

2	3	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contract or	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completi on Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulativ e Physical progress up to Reporting Month (%)	Avg Package progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1			4	5	6	7	8	9	10	11	12	13	14	15	16	17
		R-9. Rehabilitation of Bagan Para Road by DBC (Part-A). from Sakra Tala More to Poura college more via Islam Para more(Ch 00-850.00m),(Part-B) from Alamdanga (R&H) Road to Old Graveyard More (Ch 00-350.00m)& by cc, (Part-C) from Bagan Para Old Graveyard Link Road at Ch 300.00m to Islam Para Pump More (Ch 00-250.00M) (Part-D) from.Bagan Para Old Graveyard Link Road at Ch.00-300.00m Bakka More to Poura College Road (Ch00-150.00m)	1600.00		4349657.49	4609510.19		26.05.16		06.03.17	0%	100%		0.000	4478996.74	
		R-10. Rehabilitation of Road by DBC (Part-A) from Vimrullah Old Masjid Para Asadul More to New Jaikhana at Vimrullah(Ch.00-470.00m), (Part-B) from Old Masjid Para Link Road Indhara More to R & H High Way (Ch.00-250.00m),	720.00		1144320.89	1212389.76	08.05.2016	30.03.17	16.05.2017	16.05.17	0%	100%	100%	0.00	2867333.02	
		R-11. Rehabilitation of Road by DBC from Govt. Primary School More to Moshal More at Hajrahati (Ch.00-500.00m).	500.00		1568096.62	1660317.00		24.05.16		26.5.16	0%	100%		0.00	1050122.51	
		R-12. Rehabilitation of Road by DBC from Kulchara Brick Field More to Digri Domchara Road at Digri (Ch.00-1750.00m).	1750.00		3526023.41	3736727.80		15.12.16		19.12.16	0%	100%		0.00	3653729.78	
		R-13. Rehabilitation of Road by DBC from Islam Para More to Poshu-hat More at Islam Para. (Ch.00-1300.00m).	1300.00		2788104.61	2954450.8		26.05.16		15.6.16	0%	100%		0	2629077.87	
		R-14. Rehabilitation of Road by DBC (Part-A) from Jhinadah Bus-Stand to Satgari Puraton Para Bot Tola More Via School More(Ch.00-1800.00m), (Part-B) Rehabilitation of Eatim Khana Road (Ch.00-480.00m).	2280.00		5311947.17	5628181.39		5.6.16		10.03.17	0%	100%		0.00	6498747.72	
		R-15. Rehabilitation of Bagan Para Road by DBC (Part-A) from Bagan Para Main Road R&H Alamdanga Road to Sakra Tala More (Ch.00-300.00m) & by CC (Part-B) from Bagan Para road at Ch.100.00m to North Side Old Graveyard Road (Ch.00-270.00m), by DBC (Part-C) from Bagan Para road at Ch.200.00m to North Side Old Graveyard Road (Ch.00-250.00m)	820.00		1868707.86	1980092.81		10.6.16		11.03.17	0%	100%		0.00	1974298.81	
														0.00	28851117.48	


Package No : UGIP-III/CHUA/UT-DR/01/2015


02.11.20

Md. Nurullah Al Sadri
Municipal Engineer
UGIP-III
Chuadanga Pourashava


02.11.2020

Md. Hafizur Rahman Kowsar
Assistant Engineer
Chuadanga Pourashava,


02.11.20

MD. AYUB ALI BISWAS
EXECUTIVE ENGINEER
CHUADANGA PAURASHAVA



Md. Obydur Rahaman Chawdhury
Mayor
Chuadanga Paurashava.

SI No.	Package No	Name of Schemes	Length/Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Avg Package progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17					
	UGIIP-III/CHUA/UT-DR/01/2015	Lot-2 Drain		SKN Joint Venture, Boro Bazar, Chuadanga			08.05.2016		16.05.2017				100%								
		D-7. Construction of RCC Drain from Alamdanga Road-Old graveyard Link Road Bakka More to Poura College Road (Ch.00-150m)	150.00		1150490.11	1242226.11		18.08.16		22.09.16	0%	100%		0.00	1259260.82						
		D-8. Construction of RCC Drain from Vimrullah Old Mosque Para Asadul More to New Jalkhana at Vimrullah (Ch.00-470m)	470.00		4392085.69	4746650.01		24.10.16		15.05.07	0%	100%		0	4529682.41						
		D-9. Construction of RCC Drain from Thana Road Moholdar Godwon to Mathavanga River at Puraton Hospital (Ch.00-155m)	155.00		1586155.74	1710788.46		26.09.16		15.03.17	0%	100%		0.00	1518231.32						
		D-10. Construction of RCC Drain From Belgasi Rail Gate More to Dokkhin Hospital Para More at Dokkhin Hospital Para (Ch.00-500m)	500.00		3670064.14	3958700.65		22.10.16		22.12.16	0%	100%		0.00	3927054.61						
		D-11. Construction of RCC Drain from Farm-Para Main Drain to R&H Road Bridge Scale at Jhenaidha Bus Stand Para (Ch.00-930m)	930.00		18205932.90	19748309		4.6.16		25.01.17	0%	100%		0.00	18334111.22						
		Lot-2:MF-Street Light																			
		MF-1. Improvement of Street Light for Security Purpose of Urban Dewelers from Kulchara Vata More to Digri Muslim Para More via Digri Solgari More , Word No.-07 (Ch 00-2500m)	2500.00		2724573.22	2397642.30		12.05.17		11.05.17	0%	100%		0.00	4357956.30						
		MF-2. Improvement of Street Light for Security Purpose of Urban Dewelers from Taitola Golap More to Hajrahati Salam More at tal-tola & Hajrahati , Word No-06(Ch 00-1400m)	1400.00		4631454.22	4023950.30		10.05.17		14.05.17	0%	100%		0.00	2397642.30						
																			0.00	6755598.60	
			Total Lot-2					62168782.19		65183949.33									0.00	65175056.46	
		Grand Total Lot-1+Lot-2			122435285.63	128460455.27								0.00	128119425.65						

Md. Nurullah Al Sadri
Md. Nurullah Al Sadri
Municipal Engineer
UGIIP-III
Chuadanga Pourashava

Md. Hatizur Rahman Kowsar
Md. Hatizur Rahman Kowsar
Assistant Engineer
Chuadanga Pourashava.

Md. Obydur Rahaman Chawdhury
Md. Obydur Rahaman Chawdhury
EXECUTIVE ENGINEER
CHUADANGA PAURASHAVA

Md. Obydur Rahaman Chawdhury
Md. Obydur Rahaman Chawdhury
Mayor
Chuadanga Paurashava.


CHUADANGA POURASHAVA
Progress Report for the Month of October, 2020
UGIIP-III: phase-II


Name of Pourashava : Chuadanga
 Reporting Month: October, 2020


Name of District: Chuadanga
 Reporting Date: 02.11.2020

SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contract or	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completi on Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulativ e Physical progress up to Reporting Month (%)	Avg Package progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
		Road component														
		R-1: Rehabilitation of Feroj Road from Kedargang Bazar RHD Road to End of Poura Area (Near Brick feild) via Neela more by DBC (Ch.00-3400.00m)	3400		15317630.39	14840296.366					0%	100%		0.00	14115284.00	
		R-2: Rehabilitation of Road from Old Mosque Para Indra More to RHD Road New Jaikhana at Vimrullah by DBC (Ch.00-250m)	250		677520.910	713060.575					0%	0%		0.00	0.00	
		R-3: Improvement of Road from Buzruk-Gargori Eidga More to End of Poura Area up to Bangla Dari B.C Raod at Buzruk-gargori (Ch.00-1670m).	1670		12680689.21	12499899.259					0%	100%		1793181.00	9621922.00	
		R-4: Rehabilitation of Road from A). Gulshan Para Road Kodom Tola More to Shanti Para Road (Ch.00-385.00m), B). Gulshan Para Road Kamal Mistry More to Shanti Para Road (Ch.00-355.00m), C). Ch.55.0m of Part-A (H/o Adv.Ashan) to Ch.45.0m of Part-B (H/o Kamrul Master) at Gulshan Para by C.C (Ch.00-179.00m)	919		5697339.59	5513340.578					0%	100%		0.00	2671078.50	
		R-5: Rehabilitation of Road from A). Feroj Road Mohila College more to By Pass Road Shaker Chatal more Via Kodom Tola (Bonani Para & Buddhiman Para More) (Ch.00-1900.00m), B). Feroj Road Afzal more to Near School more Via Bonani Para more at Polash Para (Ch.00-910.00m), C). Bonani Para Pond more to Brick Field more at Mohila College Para (Bonani Para & Buddhima Para) by DBC (Ch.00-90.00m)	2900		8561106.86	9043652.696					0%	100%	100%	0.00	6402062.43	
		R-6: Rehabilitation of Road from A). Kheyaghat Road Dr.Owahab more to Umbat Store more Via Akmal more at Hatkalugonj Para (Ch.00-550.00m), B). RHD Road Mahindra more to Rafik more at C&B Para by C.C (Ch.00-155.00m)	705		3713878.31	3596865.755					0%	100%		0.00	1754758.08	
		R-7: Rehabilitation of road from A). Hazi more to Biplob more via Kheya Ghat more & tower more (Ch.00-650.0m), B).Joarder more to Kheya Ghat more by DBC (Ch.00-205.0m)	855		2968468.56	3109228.277					0%	100%		0.00	2203897.07	
		Road Total	10699		49616633.83	49316343.506								0.00	36769002.08	


Md. Nurullah Al Sadri
 Municipal Engineer
 UGIIP-III
 Chuadanga Pourashava


 02.11.2020
Md. Hafizur Rahman Kowsar
 Assistant Engineer
 Chuadanga Pourashava,


 02.11.2020
MD. OBYDUR RAHMAN CHOWDHURY
 EXECUTIVE ENGINEER
 CHUADANGA PAURASHAVA


Md. Obydur Rahman Chowdhury
 Mayor
 Chuadanga Paurashava.

Sl No.	Package No	Name of Schemes	Length/Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Avg Package progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
		Drain Component														
		D-1: Construction of RCC Drain From A). Poura 1Nos water tank to Rojonigandha Road Near RHD Office via Feroj Road more (Ch.00-1000.00), B) Out fall drain Natun Bazar More to Mathavanga Riverat Kedarganj (Ch.00-70.00m With X-Drain=25.00m)	1070		29450201.99	27021366.4					0%	100%		0.00	26988313.96	
		D-2: Construction of RCC Drain From A). RHD Road Side Near New Jaikhana to Mosque Main drain (Ch.00-500.00), B) Old Mosque Para Indhara More to RHD Road New Jaikhana (Ch.00-250m), C) Uttar Para H/o Mr.Anwar to RHD Road Near Mosque at Vimrullah (Ch.00-130m)	880		13329283.85	12168455.576					0%	100%		0.00	12775815.32	
		D-3: Construction of RCC Drain From A). Gulshan Para Road Kodom Tola More to Shanti Para Road (Ch.00-385.00m), B). Gulshan Para Road Kamal Mistry More to Shanti Para Road (Ch.00-355.00m), C). Ch.55.0m of Part-A (H/o Adv.Ashan) to Ch.45.0m of Part-B (H/o Kamrul Master) at Gulshan Para (Ch.00-179.00m)	919		5715107	5286210.983					0%	0%	100%	0.00	5000.00	
		D-4: Construction of RCC Drain From R & H Thana Road to Motaher Mohila Hostel Road at Mukti Para (Ch.00-225.00)	225		1386678.80	1273297.794	04.06.2017		31.05.2019		0%	100%		0.00	1316516.80	
		D-5: Construction of RCC Drain From A). Mohila College Road Kodom Tola more to Pond more Via Bonani Para More (Ch.540-1300.00m), B). Feroj Road Afzal more to School more Via Bonani Para more at Polash Para (Ch.00-950.00m).	1710		14847875.85	13862608.477					0%	100%		0.00	9804761.30	
		D-6: Construction of RCC Drain From A). Kheyaghat Road Dr.Owahab more to Uambat Store more Via Akmal more at Hatkalugonj Para (Ch.00-550.00m), B) RHD Road Mahindra More to Rafik more at C&B Para (Ch.00-155.00m)	705		4502519.77	4129015.557					0%	100%		0.00	3363794.60	
		D-7: Construction of RCC Drain From A). Hazi more to Blplob more via Kheya Ghat more & tower more (Ch.00-650.0m With X-drain7.00m), B). Joarder more to Kheya Ghat more (Ch.00-150.0m), C). Kheya Ghat more to Mathbhanga River at Hazrahate (Ch.07-77.0m With X-drain7.00m).	870		10300384.11	9490287.447					0%	100%		0	9247560.85	
		Drain Total	6379		79532051.37	73231242.235								0.00	63501762.83	
		Package Total	17078		129148685.20	122547585.74								0.00	100270764.91	

UGIIP-III-2/CHUA/UT+DR/01/2016

MT-DC-MRC.IV,Dewan Bazar, Main Road, Naogaon.

Md. Nurullah Al Sadri
Municipal Engineer
UGIIP-III
Chuadanga Pourashava

Md. Hafizur Rahman Kowsar
Assistant Engineer
Chuadanga Pourashava.

MD. ABUL HASNAT ALY BISWAS
EXECUTIVE ENGINEER
CHUADANGA PAURASHAVA

Md. Obydur Rahman Chowdhury
Mayor
Chuadanga Paurashava

Sl No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contract or	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completi on Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulativ e Physical progress up to Reporting Month (%)	Avg Package progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
		Road component														
		R-1: Rehabilitation of Road From A). Nil Ratan Godown RHD Road to Amzad More (Ch.00-70.0m), B). RHD Road to Poshu Doctor More at Kedarganj Bazar by CC (Ch.00-70.00).	140		728730.09	702241.882					0%	100%		0.00	2361605.40	
		R-2: Rehabilitation of Rojonigandhaj Road from RHD Mosque to End of B.C Road via Fisheries Office at CMB Para by DBC (Ch.00-1050.00m).	1050		3388342.07	3526921.895					0%	100%		0.00	3590524.67	
		R-3: Rehabilitation of Road from A) A.R Tower more to Shishu Swargo more by DBC (Ch.00-300.00m), B). Puja Tola more to Polash more by DBC (Ch.60-200.00m), C). Ranju more to Shishu Swargo more by DBC (Ch.00-350.00m), D). Meer more to Sodul more at Bazar & Master Para by C.C (Ch.00-160.00m).	950		3873336.10	3858805.92					0%	100%		0.00	5066663.61	
		R-4: Rehabilitation of Road from A). Feroj Road Dhopa Gorto Para more to Adv.Rofiqul more Via Omar Master more (Ch.00-330.00m), B). Dhopa Gorto Para Road Omar Master more to Sobuj Para Road Moholder more at Kedarganj by CC (Ch 00-90.00m).	420		2243050.80	2171833.061					0%	100%		0.00	2206300.01	
		R-5: Rehabilitation of Road from A). Rail Bazar Police Fari more to Boro Masjid more Via Kaba more by DBC (Ch.00-500.00m), B). Kaba more to Rail Linel more by DBC (Ch.00-250.00m), C). Rail Gate more to Rail Para Graveyard at Rail Para By CC (Ch.00-250.00m).	1000		4078847.77	4137009.357					0%	100%		0.00	5273403.26	
		R-6: Rehabilitation of Emergency Road from Public Health Office more to New Market more at Boro Bazar by CC (Ch.00-500.00m).	500		3117907.48	3052655.967					0%	100%		0.00	3485481.99	
		Road Total	4060		17430214.31	17449468.082							100%	0.00	21983978.94	
		Drain Component														
		D-1: Construction of RCC Drain From A). Belgachi Rail Gate to School more via Hazi more at Belgachi (Ch.00-1150.0m with 2Nos. 7.0m X-drain), B). Belgachi Rail Gate to Colony Para more at Belgachi (Ch.00-514.0m with 2Nos. 7.0m X-drain).	1664		22361485.70	20222616.191					10%	100%		0.00	17208388.29	
		D-2: Construction of RCC Drain From Mohila College more to Colony Para more via Munshi Para more & Neela more at Feroj Road (Ch.400-1700m, With X-drain-4Nos).	1300		14869160.61	13521492.58					0%	100%		0.00	14771161.43	


UGIIP-III-2/CHUA/UT-DR/02/2016

MT-DC-MRC-IV, Dewan Bazar, Main Road, Naogaon.


04.06.2017

31.03.2019


Md. Nurullah Al Sadri
Municipal Engineer
UGIIP-III
Chudanga Pourashava


Md. Hafizur Rahman Kowsar
Assistant Engineer
Chudanga Pourashava.


MD. OBYDUR RAHAMAN CHOWDHURY
EXECUTIVE ENGINEER
GHUADANGA PAURASHAVA


Md. Obydur Rahaman Chowdhury
Mayor
Chudanga Paurashava.

SI No.	Package No	Name of Schemes	Length/ Quantity /No(m)	Name & Address of the Contract or	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completi on Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulativ e Physical progress up to Reporting Month (%)	Avg Package progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	UGIIP-III-2/CHUA/UT+DR/02/2016	D-3: Construction of RCC Drain From A). Rojonigandha Road RHD Mosque to End of BC Road via Kolom More (Ch.00-880.00m), B) Rojonigandha Road Kolom More to Mathavanga River (Ch.00-170.00m and out fall drain 26.0m) C). Fisheries Office More to Kalu More (drain Ch.00-300.0m & X-drain 7.0m), D). Rojonigandha Road to Lal More at C&B Para (Ch.00-130.0m & X-drain 7.0m).	1470		16358011.35	14870156.388					0%	100%		0.00	11327338.33	
		D-4: Construction of RCC Drain From Polas Para Road Cannel Culvert to Gov.Primary School More at Polas Para (Ch.00-554.0m, With X-drain-2Nos).	554		6150294.62	5572303.458					0%	100%		0.00	5223612.19	
		D-5: Construction of RCC Drain From A).Savgari more Nobogonga Khal to Hazrat Pond more (Ch.00-684.0m, with Out Fall 7.0m & X-drain 7.0m 1Nos), B).Savgari more to Cannal more (Ch.00-250.0m), C).Savgari more to Laangta Baba Mazar More at Savgari (Ch.00-350.0m).	1284		12272238.94	11130228.32					0%	100%		0.00	1308734.78	
		D-6: Construction of RCC Drain From Gov. Collage Road Near Dr.Haba house to Thana Road Via Chairman Late Ali Hosain house (Satter Dekorator house) at Santi para (Ch.78.00-415.00).	337		2604658.15	2386473.766	04.06.2017			31.03.2019	0%	100%			1308734.78	
		D-7: Construction of RCC Drain From Sodor Thana/ Islami Bank to End of New Market Via Boro Bazar More at Boro Bazar (Ch.00-250.0m).	250		6119845.47	5538084.422					0%	0%	100%	0.00	7641508.77	
		D-8: Construction of RCC Drain From Toslim more to Existing RCC Drain Near H/O Rebeke Madam 1Nos. Water Tank Road at Shanti Para (Ch.00-150.00m).	150		956182.95	866118.088					0%	100%		0.00	456803.85	
		D-9: Construction of RCC Drain From A). A.R Tower More to Shishu Swargo more (Ch.00-300.00m), B) K.P School more to Polash more (Ch.00-200.00m), C). Ranju more to Shishu Swargo more (Ch.00-325.00m), D). Meer more to Sodul more at Bazar & Master Para (Ch.00-160.00m).	985		12679199.47	11435118.029					0%	100%		0.00	10806488.54	
		D-10: Construction of RCC Drain From A). Seregul more to Nobogang Khal via Azmal more (Ch.00-285.00m), B) Faruk more to Nobogang Khal via Jannatul Ferdous Mosque (Ch.00-260.00m), C) Quddus more to Billal more via Reyaj more (Ch.00-140.00m), D) Reyaj more to Mozam more at Islam Para (Ch.00-45.00m).	730		4002341.00	3638406.537					0%	100%		0.00	4128520.99	
		Drain Total	8724		98373424.26	89181004.775									93740116.31	

[Signature]
02.11.20
Md. Nurullah Al Sadri
Municipal Engineer
UGIIP-III
Chuadanga Pourashava

[Signature]
02.11.2020
Md. Hafizur Rahman Kowsar
Assistant Engineer
Chuadanga Pourashava.

[Signature]
MD. ABU ALI BISWAS
EXECUTIVE ENGINEER
CHUADANGA PAURASHAVA

[Signature]
Md. Obydur Rahaman Chawdhury
Mayor
Chuadanga Paurashava.

Sl No.	Package No	Name of Schemes	Length/Quantity/No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Avg Package progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	UGIIP-III-2/CHUA/UT+DR/02/2016	Street Light SL-1: Improvement & Installation of Street Lighting works from A). Bridge Scale By Pass Road more to Boro Bazar Via Bus Terminal (Ch.00-2900.00m), B). Farm Para Colony Para more to Jhinadah Road Bridge Scale (Ch.00-950.00)	3850	MT-DC-MRC JV, Dewan Bazar, Main Road, Nacoggon.	5987828.06	9121514.021	04.06.2017		31.03.2019		0%	100%	100%	0.00	9121514.02	
		Street Light Total	3850		5987828.06	9121514.021								0.00	9121514.02	
		Package Total	16634		121791466.63	115751986.878								0.00	124845609.27	
		Slump Improvement														
	UGIIP-III-2/CHUA/S/01/2016 (Lot-1)	Vimrullah School Para Slum	Footpath 590m Toilet- 13 nos. Dustbin- 2 nos. Street light- 15nos, Tubewrll - 17 nos	SIC	7996625.94	7996625.94	31.01.2019	16.06.2019	15.06.2020		0%	99%	53%	0.00	1999156.00	Footpath work= 590m is completed. Single unit toilet= 13 nos. Slab casting work completed.
										18%	49%					
										0%	0%					
										0%	0%					
										0%	0%					
	UGIIP-III-2/CHUA/S/01/2016 (Lot-2)	Pasuhat para slump	Footpath 290m Toilet- 10 nos. Dustbin- 4 nos. Street light- 11nos, Tubewrll - 6nos	SIC	5109720.94	5193440.940	31.01.2019	16.06.2019	15.06.2020		0%	99%	44%	0.00	1277400.00	Footpath work= 290m is completed. Single unit toilet= 10 nos. Slab casting work completed.
										29%	49%					
										0%	0%					
										0%	0%					
										0%	0%					
	UGIIP-III-2/CHUA/S/01/2016 (Lot-3)	Taitola School Para Slum	Footpath 210m Toilet- 22 nos. Dustbin- 2 nos. Street light- 16nos Tubewrll - 6nos	SIC	7831435.86	7831435.86	31.01.2019	16.06.2019	15.06.2020		0%	99%	42%	0.00	1958858.00	Footpath work= 210m is completed. Single unit toilet= 22 nos. slab casting & also 10 nos. plaster work is completed.
										1%	55%					
										0%	0%					
										0%	0%					
										0%	0%					

Md. Nurullah Al Sadri
Municipal Engineer
UGIIP-III
Chudanga Pourashava


Md. Hafizur Rahman Kowsar
Assistant Engineer
Chudanga Pourashava.


Md. Atub Ali Biswas
EXECUTIVE ENGINEER
CHUDANGA PAURASHAVA

Md. Obydur Rahman Chowdhury
Mayor
Chudanga Paurashava.

Sl No.	Package No	Name of Schemes	Length/Quantity /No(m)	Name & Address of the Contractor	Engineering Estimate (Tk)	Contract Amount in/c. salvage (Tk)	Date of Agreement	Works Start Date	Contract Completion Date	Actual Contract Completion Date	Physical progress in Reporting Month (%)	Cumulative Physical progress up to Reporting Month (%)	Avg Package progress up to Reporting Month (%)	Approved Running Bill Amount (Tk.)	Cumulative payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
	UGIIP-III-2/CHUA/NS/01/2016 (Lot-4)	Muslim Para slum	Footpath 626m Drain-100m Toilet- 15 nos Dustbin- 4 nos Street light-10nos Tubewrll - 9nos	SIC	7835832.28	8046858.20	31.01.2019	16.06.2019	15.06.2020		0% 0% 26% 0% 0% 0%	99% 10% 48% 0% 0%	52%	0.00	1958958.00	Footpath work= 626m is completed. Single & double unit toilet= 14 nos. single & 1nos. Double unit Slab casting work completed.
		Slum Total			28773621.02	29068367.94										
	UGIIP-III-2/CHUA/NS/01/20167	Installation of 1nr. Production Tube-well & replacement of 3nr. Existing Turbine pump into Submersable pump, 8.45km Pipe line .6400nr. Warer metering and Construction of 1nr. Over head Tank(Capacity 680m3 & others in different placed of Chuadanga pourashava	Production tube well-1nos. Replaceme nt pump-3nr. pipe line 8.45km 6400nr. Warer meter over head Tank.1 nos	M/S.MT & SS Consortium, 602/1, Mia Para Gopalganj-8100	93147216.42	101346272.65	16.06.2019	30.06.2019	29.06.2020		0% 0% 4% 10% 2%	65% 0% 99% 85% 46%	75%	0.00	56874844.00	Re-bar binding work of Bracing Beam (BB2) is running at OHT. 8450m Water Supply Pipe Line Completed.
		Water Total			93147216.42	101346272.65										
		Grand Total Package- 1+2+3			495296274.90	497174668.48								0.00	369964924.83	


02.11.2020
Md. Nurullah Al Sadri
Municipal Engineer
UGIIP-III
Chuadanga Pourashava


02.11.2020
Md. Hafizur Rahman Kowsar
Assistant Engineer
Chuadanga Pourashava.


02.11.2020
MD. AYUB ALI BISWAS
EXECUTIVE ENGINEER
CHUADANGA PAURASHAVA


Md. Obydur Rahman Chaudhury
Mayor
Chuadanga Paurashava.