



Package No : UGIIIP-III-/CHUA/UT+DR/01/2015

D-1. Construction of Eidgah road RC drain (Part-A) from Gov.Collage (R&H)Road Eidga More to Belgachi rail gate via Hospital Road Poura Eidga & Upazala Godawn(Ch.00-1100.00m); (Part- B) From ch 100m Part-C to Poura Eidga 1 no gate (Ch00-.340.00m),(Part-C)from Eidgah roat at ch 400.00m to East Side Rail Line 3-Khamba More via H/O Dalim(Ch.00-410.00m), (Part-D) from Eidgah Road at ch. 500.00m to Hospital road Upozilla More (ch 00-270.00m)	2120.00	SKN Joint Venture, Boro Bazar, Chuadanga	21256761.87	22336279.16	08.05.2016	05.12.16	16.05.2017	10.05.17	0%	100%	9527947.27	13813536.78
D-2. Construction of RCC Drain from Shoid Abul Kasham(R&H) Road to Poura Town Ball field East side to Kobori Road Dist Agriculture office at Aram Para(Ch00-478.00m	478.00		4043299.16	4249729.20		05.12.16		06.05.17	10%	100%	548315.10	1528531.72
D-3. Construction of Brick Drain From Feroj Road to Buzrukgorori Madrasha at Buzrukgorori.(Ch.00-145.00m)	145.00		778616.86	821909.98		15.03.17		07.05.17	10%	100%	5000.00	5000.00
D-4. Construction of RCC Drain From Gajon-tola More to Golap More Via Tatul-tola More at Taltala(Ch00-515.00m & 2 Nos Cross drain.	515.00		3403024.01	3580896.69		17.05.16		08.05.17	2%	100%	0.00	3319205.32
D-5. Construction of RCC Drain Bagan Para Main Road at Ch.100.00m to North Side Old Graveyard Road, Under Chuadanga Pourashava.(Ch.00-270.00m)	270.00		2046441.87	2152222.14		19.08.16		17.10.16	0%	100%	286912.17	2304607.44
D-6. Construction of RCC Drain from back side of Pourashava near Shajan Member More to Shakhra Tola Nore( Ch 00-370.00m)	370.00		3003357.30	3158109.14		10.10.16		10.05.17	2%	100%	0.00	2683448.08
<b>Total Lot-1</b>												
			<b>60266503.44</b>	<b>63276505.94</b>							<b>13553291.36</b>	<b>36427433.76</b>
<b>Lot-2 Road</b>												
R-8. Rehabilitation of Road by DBC (Part-A). from BADC More R&H Road to Proposed By-Pass road Coloni Para More Via Old Stadium & Rail Station at firm para(Ch.00-1300.00m),(Part-B).from main Road.	1505.00	e, Boro Bazar, Chuadanga	5257166.04	5574012.17	10.08.16	05.03.17	0%	100%	2209299.25	3806829.70		
R-9. Rehabilitation of Bagan Para Road by DBC (Part-A). from Sakra Tala More to Poura college more via Isla m Para more(Ch 00-850.00m),(Part-B) from Alamdanga (R&H) Road to Old Graveyard More (Ch 00-350.00m)& by cc, (Part-C) from Bagan Para Old Graveyard Link Road at Ch 300.00m to Islam Para Pump More (Ch 00-250.00M) (Part-D) from.Bagan Para Old Graveyard Link Road at Ch.00-300.00m Bakka More to Poura College Road (Ch00-150.00m)	1600.00		4349657.49	4609510.19	26.05.16	06.03.17	0%	100%	1125743.400	2756801.30		

R-10. Rehabilitation of Road by DBC (Part-A) from Vimrullah Old Masjid Para Asadul More to New Jalkhana at Vimrullah(Ch.00-470.00m), (Part-B) from Old Masjid Para Link Road Indhara More to R & H High Way (Ch.00-250.00m),	720.00	1144320.89	1212389.76	08.05.2016	30.03.17	16.05.17	100%	100%	0.00	10057.00
R-11. Rehabilitation of Road by DBC from Govt. Primary School More to Moshal More at Hajrahati (Ch.00-500.00m).	500.00	1568096.62	1660317.00	08.05.2016	24.05.16	26.5.16	0%	100%	738540.00	748597.00
R-12. Rehabilitation of Road by DBC from Kulchara Brick Field More to Digri Domchara Road at Digri (Ch.00-1750.00m).	1750.00	3526023.41	3736727.80		15.12.16	19.12.16	0%	100%	2607600.44	2617657.44
R-13. Rehabilitation of Road by DBC from Islam Para More to Poshu-hat More at Islam Para. (Ch.00-1300.00m).	1300.00	2788104.61	2954450.8		26.05.16	15.6.16	0%	100%	0	2583519.89
R-14. Rehabilitation of Road by DBC (Part-A) from Jhinadah Bus-Stand to Satgari Puraton Para Bot Tola More Via School More(Ch.00-1800.00m), (Part-B) Rehabilitation of Eatim Khana Road (Ch.00-480.00m).	2280.00	5311947.17	5628181.39		5.6.16	10.03.17	60%	100%	2577157.44	3276254.44
R-15. Rehabilitation of Bagan Para Road by DBC (Part-A) from Bagan Para Main Road R&H Alamdanga Road to Sakra Tala More (Ch.00-300.00m) & by CC (Part-B) from Bagan Para road at Ch.100.00m to North Side Old Graveyard Road (Ch.00-270.00m), by DBC (Part-C) from Bagan Para road at Ch.200.00m to North Side Old Graveyard Road (Ch.00-250.00m)	820.00	1868707.86	1980092.81		10.6.16	11.03.17	40%	100%	90060.00	732482.00
<b>Lot -2 Drain</b>										
D-7. Construction of RCC Drain from Alamdanga Road-Old graveyard Link Road Bakka More to Poura College Road (Ch.00-150m)	150.00	1150490.11	1242226.11		18.08.16	22.09.16	0%	100%	0.00	1100317.93
D-8. Construction of RCC Drain from Vimrullah Old Mosque Para Asadul More to New Jalkhana at Vimrullah (Ch.00-470m)	470.00	4392085.69	4746650.01		24.10.16	15.05.07	5%	100%	2600339.76	5283668.43
D-9. Construction of RCC Drain from Thana Road Moholdar Godwon to Mathavanga River at Puraton Hospital (Ch.00-155m)	155.00	1586155.74	1710788.46		26.09.16	15.03.17	0%	100%	0.00	1164170
D-10. Construction of RCC Drain From Belgasi Rail Gate More to Dokkhin Hospital Para More at Dokkhin Hospital Para (Ch.00-500m)	500.00	3670064.14	3958700.65		22.10.16	22.12.16	0%	100%	760080.00	2939296.21

SKN Joint Venture, Boro Bazar, Chuadanga

SKN Joint Venture, Boro Bazar, Chuadanga

	D-11. Construction of RCC Drain from Farm-Para Main Drain to R&H Road Bridge Scale at Jhenaidha Bus Stand Para (Ch.00-930m)	930.00	18205932.90	19748309	4.6.16	25.01.17	0%	100%	6076386.99	16790900.20	
	<b>Lot-2:MF-Street Light</b>										
	MF-1. Improvement of Street Light for Security Pourpose of Urban Dewelers from Kulchara Vata More to Digri MuslimPara More via Digri Solgari More , Word No.-07 (Ch 00-2500m)	2500.00	2724573.22	2397642.30	12.05.17	11.05.17	25%	100%			
	MF-2. Improvement of Street Light for Security Pourpose of Urban Dewelers from Taltola Golap More to Hajrahati Salam More at tal-tola & Hajrahati , Word No-06(Ch 00-1400m)	1400.00	4631454.22	4023950.30	10.05.17	14.05.17	30%	100%			
	<b>Total Lot-2</b>		<b>62168782.19</b>	<b>65183949.33</b>					18536729.66	43562073.73	
	<b>Grand Total Lot-1+Lot-2</b>		<b>122435285.63</b>	<b>128460455.27</b>					32090021.02	79989507.49	
	<b>Road component</b>										
	R-1: Rehabilitation of Feroj Road from Kedargang Bazar RHD Road to End of Poura Area (Near Brick feild) via Neela more by DBC (Ch.00-3400.00m)		15317630.39	14840296.366			0%	0%			
	R-2: Rehabilitation of Road from Old Mosque Para Indra More to RHD Road New Jaikhana at Vimrullah by DBC (Ch.00-250m)		677520.910	713060.575			0%	0%			
	R-3: Improvement of Road from Buzruk-gargori Eidga More to End of Poura Area up to Bangla Dari B.C Raod at Buzruk-gargori (Ch.00-1670m).		12680689.21	12499899.259			0%	0%			
	R-4: Rehabilitation of Road from A). Gulshan Para Road Kodom Tola More to Shanti Para Road (Ch.00-385.00m), B). Gulshan Para Road Kamal Mistry More to Shanti Para Road (Ch.00-355.00m), C). Ch.55.0m of Part-A (H/o Adv.Ashan) to Ch.45.0m of Part-B (H/o Kamrul Master) at Gulshan Para by C.C (Ch.00-179.00m).		5697339.59	5513340.578			0%	0%			



D-5: Construction of RCC Drain From A). Mohila College Road Kodom Tola more to Pond more Via Bonani Para More (Ch.540-1300.00m), B). Feroj Road Afzal more to School more Via Bonani Para more at Polash Para (Ch.00-950.00m).		14847875.85	13862608.477						0%	0%		
D-6: Construction of RCC Drain From A). Kheyaghat Road Dr.Owahab more to Umbat Store more Via Akmal more at Hatkalugonj Para (Ch.00-550.00m), B) RHD Road Mahindra More to Rafik more at C&B Para (Ch.00-155.00m)		4502519.77	4129015.557						0%	0%		
D-7: Construction of RCC Drain From A). Hazi more to Biplob more via Kheya Ghat more & tower more (Ch.00-650.0m With X-drain7.00m), B). Joarder more to Kheya Ghat more (Ch.00-150.0m), C). Kheya Ghat more to Mathbhanga River at Hazrahate (Ch.07-77.0m With X-drain7.00m).		10300384.11	9490287.447						0%	0%		
<b>Drain Total</b>		<b>79532051.37</b>	<b>73231242.235</b>									
<b>Package Total</b>		<b>129148685.20</b>	<b>122547585.74</b>									
<b>Road component</b>			122547585.75									
R-1: Rehabilitation of Road From A). Nil Ratan Godown RHD Road to Amzad More (Ch.00-70.0m), B). RHD Road to Poshu Doctor More at Kedarganj Bazar by CC (Ch.00-70.00).		728730.09	702241.882						0%	0%		
R-2: Rehabilitation of Rojonigandhaj Road from RHD Mosque to End of B.C Road via Fisheries Office at CMB Para by DBC (Ch.00-1050.00m).		3388342.07	3526921.895						0%	0%		
R-3: Rehabilitation of Road from A) A.R Tower more to Shishu Swargo more by DBC (Ch.00-300.00m), B). Puja Tola more to Polash more by DBC (Ch.60-200.00m), C). Ranju more to Shishu Swargo more by DBC (Ch.00-350.00m), D). Meer more to Sodul more at Bazar & Master Para by C.C (Ch.00-160.00m).		3873336.10	3858805.92						0%	0%		
R-4: Rehabilitation of Road from A). Feroj Road Dhopa Gorto Para more to Adv.Rofiqul more Via Omar Master more (Ch.00-330.00m), B).Dhopa Gorto Para Road Omar Master more to Sobuj Para Road Moholdar more at Kedargonj by CC (Ch 00-90.00m).		2243050.80	2171833.061						0%	0%		
R-5: Rehabilitation of Road from A). Rail Bazar Police Fari more to Boro Masjid more Via Kaba more by DBC (Ch.00-500.00m), B).Kaba more to Rail Linel more by DBC (Ch.00-250.00m), C). Rail Gate more to Rail Para Graveyard at Rail Para By CC (Ch.00-250.00m).		4078847.77	4137009.357						0%	0%		
R-6: Rehabilitation of Emergency Road from Public Health Office more to New Market more at Boro Bazar by CC (Ch.00-500.00m).		3117907.48	3052655.967						0%	0%		



		<b>Drain Total</b>		<b>98373418.26</b>	<b>89180997.775</b>						
		<b>Street Light</b>									
		SL-1: Improvement & Installation of Street Lighting works from A). Bridge Scale By Pass Road more to Boro Bazar Via Bus Terminal (Ch.00-2900.00m), B). Farm Para Colony Para more to Jhinadah Road Bridge Scale (Ch.00-950.00)		5987828.06	9121514.021			0%	0%		
		<b>Street Light Total</b>		<b>5987828.06</b>	<b>9121514.021</b>						
		<b>Package Total</b>		<b>121791460.63</b>	<b>115751979.878</b>						
		<b>Grand Total Package-1+2+3</b>		<b>373375431.46</b>	<b>366760020.89</b>						